In association with



Brisbane City Enterprise Pty Ltd, Australia AQUA Consultant and Associates Ltd, Bangladesh Building Design Authority, Nepal CEMAT Consultants, Nepal

# **Monthly Progress Report (December, 2017)**

Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Biratnagar, Nepal



09 Jan, 2018

Presently, Biratnagar Metropolitan City (BMC), Nepal

# PREPARATION, REVIEW and AUTHORISATION

Revision	Date	Prepared by	Reviewed by	Approved for issue by
	09 Jan, 2018	DSC		

#### **ISSUE REGISTER**

Distribution List	Date issued	Number of Copies
Biratnagar Metropolitan City, Nepal:	09 Jan, 2018	3
SMEC staff:		1
Associates:		1
Nepal Office Library(SMEC office location):		1
SMEC Project File:		1

# **SMEC COMPANY DETAILS**

**SMEC International Pty Ltd** 

South Asia Regional Office, H-372, R-6, DOHS Baridhara, Dhaka, Bangladesh

Tel: +8802 841 3571

Fax: +8802 882 7545

Email: smec@smec.com

# www.smec.com

The information within this document is and shall remain the property of SMEC International Pty Ltd.



# **Table of Contents**

1.	SALIENT FEATURE OF CONTRACT PACKAGE: STIUEIP/W/BRT/ICB-01	
2.	INTRODUCTION / BACKGROUND	2
3.		
	3.1. SEWER LINES	
	3.2. STORM WATER DRAIN	
	3.3. WASTE WATER TREATMENT PLANTS	8
	3.4. ROADS AND LANES	1 <sup>2</sup>
	3.5. ENVIRONMENTAL ASPECT	1 <sup>2</sup>
	3.6. SOCIAL ASPECT	1 <sup>2</sup>
	3.7. FINANCIAL PLAN	12
	3.8. DISBURSEMENT RECORDS IN CONSTRUCTION	12
4.	OBJECTIVES AND SCOPE OF WORKS	14
	4.1. OBJECTIVES	14
	4.2. SCOPE OF WORKS	14
5.	PROGRESS OF SUB - PROJECT COMPONENTS	15
	5.1. STORM WATER DRAINS	15
	5.2. SEWER LINES	15
	5.3. WASTE WATER TREATMENT PLANT	15
	5.4. ROAD AND LANES IMPROVEMENT WORKS	16
	5.5. CONSTRUCTION MATERIALS	16
	5.6. CONSTRUCTION MATERIAL TESTING LAB	16
	5.7. PHYSICAL PROGRESS TILL December, 2017	17
6.	SUMMARY OF ACTIVITIES CARRIED OUT UP TO PREVIOUS MONTHS	21
	6.1. ORGANIZATION AND STAFFING	2 <sup>r</sup>
	6.2. INCEPTION REPORT	22
	6.3. CONCEPTUAL CATCHMENT PLAN AND DESIGN CRETERIA	22
	6.4. SURVEY	22
	6.5. DESIGN	22
	6.6. PRE – CONSTRUCTION ACTIVITY	22
	6.7. DRAFT REPORT	22
	6.8. FINAL REPORT	22
	6.9. CONSULTANT'S ACTIVITIES IN CONSTRUCTION PHASE	23
	6.10. KEY DATES	24
7.	DETAILS OF ACTIVITIES CARRIED OUT IN THIS MONTH	25
	7.1. PHYSICAL PROGRESS IN THIS MONTH	25
8.	CONTRACTOR'S MANPOWER	40
9.	CONTRACTOR'S EQUIPMENT	41



10. DETAILS OF SAFEGUARD ACTIVITIES (SOCIAL, ENVIRONMENTAL AND RESETTLE	MENT
ACTIVITIES AND ISSUES)	41
10.1. SOCIAL ISSUES	41
OPERATION GUIDELINES FOR COMMUNITY MOBILIZATION AND IMPLEMENTATION OF CDP	41
11. KEY ISSUES AND REMARKS / REASON FOR DEVIATION (IF ANY) AFFECTING PROGRESS	45
12 WORK PLAN FOR THE NEXT MONTH	



# **List of Tables:**

Table 1: PROPOSED SEWER LINES in BMC	3
Table 2: PROPOSED STORM WATER DRAINS in BMC	
Table 3: PROPOSED WASTE WATER COMPONENTS in BMC	8
Table 4: PROPOSED ROADS in BMC	. 11
Table 5: DISBURSEMENT RECORDS in CONSTRUCTION	
Table 6: PLAN vs ACTUAL PROGRESS till Dec, 2017	. 17
Table 7: AGENCY-WISE FINANCIAL CONTRIBUTION to BMC	. 23
Table 8: CONSULTANT'S STAFF at Project Site, Biratnagar	. 23
Table 9: KEY DATES of EVENTS / ACTIVITIES	. 24
Table 10: PHYSICAL PROGRESS in STORM WATER DRAINS till Dec, 2017	. 25
Table 11: PHYSICAL PROGRESS in ROAD SIDE DRAINS (till Dec, 2017)	. 26
Table 12: PHYSICAL PROGRESS in SEWER LINES (till Dec, 2017)	. 29
Table 13: PHYSICAL PROGRESS in MANHOLES, SEWER INLETS & HOUSE CONNECTION	
CHAMBER (till Dec, 2017)	. 30
Table 14: PHYSICAL PROGRESS in ROADS & LANES (till Dec, 2017)	. 30
Table 15: PHYSICAL PROGRESS in WASTE WATER TREATMENT PLANT (WWTP), JATUWA till	
Dec, 2017	. 38
Table 16: PHYSICAL PROGRESS in PRODUCTION OF PRECAST ITEMS at KATAHARI till Dec, 201	7
	. 39
Table 17: PHYSICAL PROGRESS in PRODUCTION OF RCC PIPES at ITAHARI till Dec, 2017	
Table 18: CONTRACTOR'S KEY STAFFS in Dec, 2017	
Table 19: CONTRACTOR'S EQUIPMENT at JUDI CAMP	. 41



# **List of Figures:**

Figure 1: PROPOSED SEWER LINES IN BMC	4
Figure 2: PROPOSED STORM WATER DRAINS IN BMC (Northern Drainage System)	6
Figure 3: PROPOSED STORM WATER DRAINS IN BMC (Southern Drainage System)	7
Figure 4: PROPOSED WASTE WATER TREATMENT PLANT at JATUWA in BMC	10
Figure 5: ORGANIZATION and STAFFING of STIUEIP. Biratnagar	21



# **ANNEXES:**

**ANNEX-1:** Photographs of Dec, 2017

**ANNEX-2:** Minutes of Meeting Dec, 2017

ANNEX-3: A Laboratory Test Results of Dec, 2017

ANNEX-4: Contractor's Progress Report for Dec, 2017



# 1. SALIENT FEATURE OF CONTRACT PACKAGE: STIUEIP/W/BRT/ICB-01

General Features			
Name of Project	Secondary Towns Integrated Urban Environmental Improvement Project(STIUEIP)		
Executing Agency	Government of Nepal, Ministry of Urban Development Department of Urban Development and Building Construction (DUDBC)		
Implementing Agency	Biratnagar Metropolitan City, Biratnagar		
Funded By	Asian Development Bank & Government of Nepal		
Package	Sewerage and Drainage Network, Wastewater Treatment Plant and Road and Lanes Improvement Sub Project		
Contract No.	STIUEIP/W/BRT/ICB-01		
Location	Biratnagar Metropolitan City, Biratnagar		
Consultant	SMEC in association with Brisbane/AQUA/BDA/CEMAT		
Contractor	CTCE-KALIKA Joint Venture		
Date of Commencement	08 December, 2013		
Original Completion Date	26 May, 2016		
Date of Completion as per EOT-03	30 Nov, 2017		
Revised date of completion as EOT-04 (approved)	31 March, 2018		
Revised Contract Amount including PS and VAT w.r.t VO-03	PS and NRs. 2,956,290,542.71		
Recommended Amount (Up to IPC- 28)	NRs. 2,654,159,895.50 (Including PS & VAT)		
Physical Progress till December, 2017	93.15% (wrt to vo-03)		
Financial Progress	89.78% (wrt to vo-03)		



# 2. INTRODUCTION / BACKGROUND

- a) SMEC International Pty (Australia)in association with Brisbane City Enterprise Pty Ltd (Australia), AQUA Consultant and Associates Ltd (Bangladesh), Building Design Authority (Nepal) and CEMAT Consultants(Nepal) have entered for a Contract of Consulting Services with Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Project Implementation Unit(PIU), Biratnagar Sub Metropolitan City on 7<sup>th</sup> December 2011. This monthly Progress Report of **December**, 2017 has been submitted to the PIU as per the Work Program proposed in the consultant's technical proposal as well as TOR of the consultant.
- b) Secondary Towns Integrated Urban Environmental Improvement Project(STIUEIP), the Department of Urban Development and Building Construction (DUDBC), under the Ministry of Urban Development(MUD) through the Government of Nepal (GoN) has received the loan from Asian Development Bank (ADB) Loan 2650-NEP. As per PAM contribution from GoN is 3.99 million USD, Asian Development Bank (ADB) 18.86 million USD and Biratnagar Sub-Metropolitan City (BSMC) 1.99 million USD while contingency is 2.88 million USD for Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Biratnagar. The cost sharing has been revised in April, 2013 as: Government of Nepal (GoN) is 5.960 Million USD, Asian Development Bank(ADB)24.214 Million USD, TDF loan 4.098 Million USD and Biratnagar Sub-Metropolitan City(BSMC)2.980 Million USD and in total 37.252 Million USD.
- c) In line with ADB's Strategy 2020 and based on Nepal's fundamental long term needs and on the GoN's priority, the ADB is continuing to support the Government in (i) improving urban infrastructure; improving access to water supply and sanitation (ii) supporting urban environmental improvement(iii) strengthening the operation and management skills of local governments. The proposed project Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP) is another step forward to promote healthy cities by creating healthier urban environments and was formulated under the PPTA 2010.
- Contract of consulting services signed on 07 December 2011.
- Design works commenced on 01 January 2012.
- Final design works submitted to the Client on March 2013
- Contract of construction works signed on 02 December 2013
- Construction works commenced on 08 December 2013
- The revised work Programme -3 with S-curve and Resource plan is submitted by the Contractor along with EOT-2.
- After approval of EOT-3 as of 30 November, 2017, Contractor has submitted the draft revised work programme without S-curve and resource plan.
- EOT-04 (till 31 March,2017) is approved, revised work programme with S Curve and resource plan not received till date from the contractor.



# 3. SUB PROJECT COMPONENTS

# 3.1. SEWER LINES

d) The prioritized sewer lines for Final Detailed Engineering Report of BMC are as follows:

Table 1: PROPOSED SEWER LINES in BMC

S. NO.	Description	Unit	Original Quantity	Revised Quantity as per VO-3
1	Sewerage Pipe Supply and Installation	M	63,964.00	43,668.50
	Reinforced Concrete Pipe laying and jointing		16,612.00	19,191.60
	Line T1 (Secondary	M	3,788.00	5,026.80
	Line T2 (Trunk)	M	8,370.00	9,488.00
	Line T3 (Trunk)	M	4,136.00	4,493.30
	Line T4 (Secondary)	M	318.00	183.50
	HDPE laying and jointing	M	47,352.00	24,476.90
	Line T1 (Secondary	M	7,124.00	3,817.10
	Line T2 (Trunk)	M	19,410.00	13,595.40
	Line T3 (Trunk)	M	18,606.00	6,947.10
	Line T4 (Secondary)	M	2,212.00	117.30
2	Manhole ( Brick / RCC)	no.	2,036.00	1,434.00
3	Sewer Inlet	no.	3,766.00	2,924.00
4	House Connection	no.	5,930.00	4,500.00
5	Reinstatement of Roads	Km	66.06	44.683




Figure 1: PROPOSED SEWER LINES IN BMC



# 3.2. STORM WATER DRAIN

e) Most of the storm drains (S13, S11, S9, S5, B1, B2, B3, CN2, CN3 and southern parts) have been provisioned as Phase I priority works. The major storm drain outlets as planned are 14 numbers and catchment areas and discharges are respectively 1,324.2 Ha and 73.21 cum/sec.

Table 2: PROPOSED STORM WATER DRAINS in BMC

S.No.	Description	Unit	Original Quantity	Revised Quantity as per VO-3
A	Storm Drain for Northern Parts		28,491.00	27,678.00
I	Storm Drain Lines	m	28,491.00	
II	Culvert	No.	41.00	
III	Outfall	No.	15.00	
IV	Rain Inlet	No.	30.00	
V	Manhole	No.	30.00	
VI	Canal Crossing	No.	11.00	
В	Storm Drain for Southern Part			
I	Brick Masonry Drain	m	8,483.00	6,487.00
II	Cleaning and Maintenance of Existing Drain	m	7,273.00	
III	Culverts	No.	38.00	
С	Rehabilitation of Existing Drain			
I	Drain Cover	m	30,467.00	
II	Cleaning and Maintenance of Existing Drain	m	33,601.00	




Figure 2: PROPOSED STORM WATER DRAINS IN BMC (Northern Drainage System)






Figure 3: PROPOSED STORM WATER DRAINS IN BMC (Southern Drainage System)



#### 3.3. WASTE WATER TREATMENT PLANTS

f) The quantity of domestic waste water is calculated using water supply rate at 90 liters per person per day in the design year 2035, out of which 80% is converted into waste water. Maximum quantity of waste water is calculated taking peak factor of 1.99 to 2.5. Minimum quantity of sewage is taken as 30% of the average quantity. Commercial / Institutional / Industrial waste water quantity is calculated as 0.10 LPS/ha. While infiltration quantity is calculated as 0.14 LPS/ha in the design year 2035. The total quantity of commercial / institutional / industrial and infiltration waste water estimated as 237.79 LPS in the design year 2035 which is very large in comparison with domestic waste water quantity of 207.18 LPS. The maximum quantity (peak flow) of waste water in the design year 2035 for both Phase I and Phase II are as is estimated at 650.08 LPS. The maximum quantity of the waste water for Phase I is estimated as 213.97 LPS only. The capacity of the Phase I WWTP has been adopted as 214 LPS. The capacity of the Phase II WWTP will be thus 436 LPS. Features of WWTP at Jatuwa are as follows:

Table 3: PROPOSED WASTE WATER COMPONENTS in BMC

S. No.	Description	Unit	Nos.
	Waste Water Treatment Plant Components		
1	By Pass Chamber	No	1
2	Distribution Chamber	No	1
3	Bar Screen Chamber	No	2
4	Sump well with Pumping Station	No	2
5	Collection Chamber1	No	1
6	Oil &Grease Chamber	No	2
7	CollectionChamber2	No	1
8	Grit Chamber	No	2
9	CollectionChamber3	No	1
10	Anaerobic Pond	No	3
11	Facultative Pond	No	3
12	Collection Chamber4	No	1
13	Outfall Structure	No	1
14	Sludge Drying Bed	No	10
15	Enclosure Chamber Shed	No	1
16	Guard House	No	1
17	Office Cum Lab Building	No	1
18	Workshop Building	No	1
19	Generator/Changing House	No	1
20	Entrance Gate	No	1
21	Boundary wall	m	1,340
22	Shallow Tube Well with water Tank	set	1
23	Landscaping and Plantation works	Sq.m.	99,915



24	Site clearance, grubbing, surface dressing	Sq.m.	99,915
25	Road construction	m	1,440
26	Road side drain construction	M	2880
26	River training works	M	600
27	Electromechanical works	Set	1
28	Lab Equipment and installation	Set	1






Figure 4: PROPOSED WASTE WATER TREATMENT PLANT at JATUWA in BMC



#### 3.4. ROADS AND LANES

g) Most of the roads/lanes in Biratnagar are in a poor state due to lack of periodic maintenance, and need improvement, where as some of the roads are graveled and would benefit from upgrading. In the areas where drainage and sewerage works are proposed there will be significant impact on the existing roads. The 3.224 Km road improvement with Asphalt from Pushpalal Chowk to Pani Tanki Chowk is completed where as in other roads, 39.543 Km Sub-grade and Sub-base is completed till this month and hence the Project has considered on design based on reinstatement, rehabilitation and upgrading of existing roads and lanes.

Table 4: PROPOSED ROADS in BMC

Description of Item	Quantity
Main Road Improvements (Road from Pushpalal Chowk to Pani Tanki)	3.224 Km
Reinstatement and Road Improvements (under Sewer line installation) and WWTP	41.358 Km

#### 3.5. ENVIRONMENTAL ASPECT

- h) The project is environmental improvement project and mainly constitutes works on sewerage and drainage improvement works in BMC besides others. As per ADB guide lines on Environmental Assessment requirements, this project is classified as Environment Category B. According to Environmental Protection Guidelines, 2054 BS, First Revised (2055 BS) schedule-3, IEE is required for Operations of Sewerage Schemes under Schedule 1.h.2.e (pertaining to Rule3). The final report on IEE was submitted and MoUD
- i) had approved the IEE on May14, 2013.
- j) Installation of functioning sewers and functioning drainage system including roads/lanes improvement in BSMC does not possess any adverse environmental impacts to its surrounding. In fact, these will greatly enhance the living conditions/hygiene of the inhabitants and facilitate transportation. Nevertheless, it is imperative to look into positive as well as negative impacts of such infrastructure development works in the urban area.
- k) DSC has prepared and submitted Environmental Progress Reports (Semi-Annual) October 2014 March 2015 and Quarterly Updated Environmental Report, January March on 27 May 2015. Recently, the DSC has received comments from PCO to revise semi-annual environmental report. The next Quarterly Updated Environmental Report for the months of April, May and June 2016 and semi –annual report has been submitted in July, 2016. The Updated Environmental Semi- Annual Report for the months of January 2017 to June 2017 and July 2017 to December 2017 will be submitted soon.

#### 3.6. SOCIAL ASPECT

l) Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP) in Biratnagar has commenced from 2010 to improve the quality of life and help to achieve higher and more socially inclusive economic growth of people through effective, efficient, and reliable delivery of improved and affordable municipal services. Infrastructure development of drainage



and sewerage system as well as roads and lane improvement are the major components of STIUEIP in Biratnagar Metropolitan City (BMC). Besides this, community development and institutional strengthening components, the two other objective focused components of STIUEIP Biratnagar are running various social development programs and activities.

Social development component is one of the major components of STIUEIP Biratnagar that comprises of various social development programs and activities like community development program (CDP), awareness raising, skill development, health and sanitation. Social Development Specialist (SDS) in Design and Supervision Consultant (DSC) is deputed to assist the Project Implementation Unit (PIU) in implementing effectively the social activities to achieve the project goal as envisaged by the project. Monitoring of ongoing social development activities and consultation meetings with community people are the general tasks to be accomplished as regular basis.

Establishment and functioning of Social Safeguard Desk in PIU is a major milestone of social development aspect which has been effective to address all social/community development issues and concerns with active initiation of the DSC.

Based on the poverty indicators, all details have been documented and shown in the social map. The program area for community development programs has been extended to most poverty stricken area scattered across several wards of the BSMC. The Community Development Program includes meetings, orientation, awareness activities, skill development trainings and health, hygiene and sanitation activities which are conducted and organized by the NGO (Fri PAD).

The updated Semi- Annual Report for the period of January 2017 to June 2017 and July 2017 to December 2017 will be submitted soon.

#### 3.7. FINANCIAL PLAN

m) The Sub-project cost will be disbursed in three years starting from FY2013/14 to 2015/16. It has estimated that 20 percent of the Sub-project cost will be disbursed in first year. Similarly, in second year, 50 percent will be disbursed. Finally, remaining 30 percent of Sub-project cost will be disbursed in third year. Actual disbursement in the first fiscal year was 4.3 % (up to July 2014); 34.3% (up to July 2015 inclusive VO1) in second fiscal year was 56.72% so total was 88.53% (up to August, 2017). Hence the remaining disbursement 11.47 % will be done in fourth year.

#### 3.8. DISBURSEMENT RECORDS IN CONSTRUCTION

Table 5: DISBURSEMENT RECORDS in CONSTRUCTION

S. No.	Description of Payment	Total Bill Amount with VAT & PS	Remark
1	IPC 01		
2	IPC 02	29,553,479.92	
3	IPC 03	50,406,775.75	
4	IPC 04	44,819,505.68	



S. No.	Description of Payment	Total Bill Amount with VAT & PS	Remark
5	IPC 05	23,380,168.96	
6	IPC 06	90,796,339.68	
7	IPC 07	80,854,600.52	
8	IPC-08	122,334,488.86	
9	IPC-09	116,092,187.14	
10	IPC-10	132,327,417.89	
11	IPC-11	169,853,829.07	
12	IPC-12	23,121,515.46	
13	IPC-13	85,563,926.44	
14	IPC-14	163,562,505.71	
15	IPC-15	139,008,112.96	
16	IPC- 16	137,640,413.95	
17	IPC-17	135,118,714.02	
18	IPC-18	39,288,088.98	
19	IPC-19	76,081,596.87	
20	IPC-20	74,522,638.96	
21	IPC-21	152,577,081.94	
22	IPC-22	140,477,295.40	
23	IPC-23	66,139,814.38	
24	IPC-24	110,913,194.49	
25	IPC – 25	169,428,867.45	
26	IPC-26	129,978,851.94	
27	IPC-27	65,357,880.77	
28	IPC-28	84,960,602.31	
	Grand Total =	2,654,159,895.50	
	Total payment to date including PS & VAT and excluding mobilization =	2,654,159,895.50	



# 4. OBJECTIVES AND SCOPE OF WORKS

#### 4.1. OBJECTIVES

- n) The following are the expected physical infrastructure improvement outputs of the project in Biratnagar Metropolitan City:
  - Drainage and sewerage systems improvement.
  - Urban roads and lanes improvement.
- o) Reference to the deliverables identified in the Project, indicates that there are a number of deliverables related specifically to the design aspects of the above infrastructure improvements with construction works.

#### 4.2. SCOPE OF WORKS

- p) The scope of works for consultant's services is fairly detailed in the TOR attached with contract Agreement. The main points are summarized below:
  - A. Detailed Design and Procurement Assistance Phase
    - 1. Surveys verification of Feasibility Studies and GIS Base Maps
    - 2. Finalization of Design Criteria, Preparation of Manuals, Guidelines and Systems.
    - 3. Specific design requirements for the sub-projects
      - Improvement and development of drainage and sewerage systems
      - Improvement of urban roads and lanes
    - 4. Project Planning and Management Support to PIU
    - 5. Detailed Engineering Design
  - B. Construction and Post Construction Management Phase
    - 1. Construction Management and Contract Administration
    - 2. Environmental and Social Compliance Monitoring
    - 3. Implementation of Community Development Program, Community Mobilization and GESI Action Plan
    - 4. Capacity Building of the Municipality and Service Providers for Operational Sustainability
  - C. Communications, Reporting and Deliverables (Inception Report, Monthly Progress Reports, Interim Report for each of the outputs, Annual Progress Report, Draft Final Report for each of the outputs and Final Report).



# 5. PROGRESS OF SUB – PROJECT COMPONENTS

# 5.1. STORM WATER DRAINS

q) The Contractor has resumed the works from mid December 2015 in difficult situation due to Madesh Strikes and partial fuel supply. But, again they have started the works of Storm drains at S9, CN3L1A and A1, which are in progress. Nominal work in this month due to Festivals.

The contractor has completed storm water drain about 33.659 km out of 34.165 km, 98.51% till Dec, 2017.

#### 5.2. SEWER LINES

r) The Contractor has resumed the sewer works from mid December 2015 in difficult situation due to Madesh Strikes and partial fuel supply. No work in this month due to rain. Almost, all sewer lines have been disturbed by high flood occurred on 12<sup>th</sup> August, 2017.

The Contractor has completed sewer lines with HDPE and RCC pipes about 42.084 km out of 43.668 km which is 96.37%, till Dec, 2017.

The proposal of the precast concrete manholes, sewer inlets and house connection chambers had been submitted for review and approval. Approval in consultation with the Employer has been given to the Contractor to execute at site because the proposal comes out to be economical, time effective and environmental friendly and structurally strong enough to carry out the function of their respective items.

The precast concrete house connection chambers, sewer inlets and manholes were installed at sites and found to be effective and we were able to open traffic at the shortest possible time. Especially where the business center with crowds (in R5 and R65 Roads) were very efficient and effective. This has reduced disturbances to the local people and road users, dumping of construction materials, workers and working for long period. This is found to be environment friendly too. Hence, the adaptation of precast units for sewer lines found to be effective and efficient.

During the site visit of delegate at different time in the construction period from BSMC, PMSC, ADB, PCO, local political representatives, TLO, Executive Director of TDF and the Secretary of Ministry of Urban Development have commended.

The payment for the respective item of works as appropriate is being paid under each IPCs for the cash flow and to account disbursement in ADB's disbursement book.

#### 5.3. WASTE WATER TREATMENT PLANT

s) Office cum laboratory building, workshop building and generator / changing house at WWTP, Jatuwa are almost completed. The Contractor has been continued all activities of WWTP.



Now the Contractor is carrying out Sump well, remaining boundary wall at WWTP from mid December 2016. Structure work in Sump well has been revised as per site condition and work started as per revised drawing. Rip Rap stone masonry for Anaerobic & Facultative Ponds and Bioengineering works are in progress. Pipe system, sand & gravel packing is in progress for sludge drying bed. And the average progress of WWTP is recorded as 67.95%. High flood occurred on 12<sup>th</sup> August, 2017 by which, there were damage of compound wall, drains, gravel roads, Sump well, stone rip-rap and also sludge drying bed works at WWTP. The Contractor has been started rectification/repair works in Sludge drying bed as well as Sump well as per instruction by our expert.

# 5.4. ROAD AND LANES IMPROVEMENT WORKS

t) The Contractor has completed the rehabilitation / repair of existing drain of about 6.6 km in R2 road. The Contractor has completed the shifting/ relocating electric poles up to Pani Tanki both sides.

The Contractor has been completed sub-grade preparation, sub-base, base course, prime and Tack coat and asphalt concrete in R2 road up to Pani Tanki Chowk. Road works have been frequently disturbed due to the existing water supply network and house connection pipes. The Contractor has completed road works with Sub Base along the sewer lines about 39.5435 km out of 44.643 km, 88.58% till Dec, 2017.

#### 5.5. CONSTRUCTION MATERIALS

u) The fabrication of steel moulds for precast units- manholes, sewer inlets and house connection chamber are continuing in this month also. Similarly, other item of works inside the Contractor's yard is also going on smoothly.

The Contractor has resumed to produce the precast items (drain cover slabs) at the Contractor's Camp, Katahari from end of October 2017.

#### 5.6. CONSTRUCTION MATERIAL TESTING LAB

v) Construction material testing laboratory has been set up at the Contractor's camp at Katahari. Cube Test, Brick Compressive Strength, Cement Test is conducted in the Laboratory. Besides these tests, Aggregate Crushing Value (ACV), Flakiness Index (FI), Los Angeles Abrasion (LAA), CBR tests are also conducted.

As regular, Three Edge Bearing Test for RCC pipes of different diameter has been conducted on 20 January 2016 at Itahari in presence of Consultant (TL, CSE) and PM/PIU. And results were found satisfactory.

Now, construction material testing lab is working in full swing for testing of sub grade material, sub base material, base material, Bituminous items, concrete, brick, sand and aggregates.



# 5.7. PHYSICAL PROGRESS TILL December, 2017

w) Total physical progress till Dec, 2017 is about 93.15% w.r.t vo-3.

Table 6: PLAN vs ACTUAL PROGRESS till Dec, 2017

	Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Biratnagar															
	Plan Vs. Progress															
Month	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15
Cumulative Planned work Rev 01 (%)	17.098	18.514	26.588	36.398	46.281	56.947	67.003	76.728	86.593	94.037	95.75	95.99	96.16	96.3	96.45	96.59
Cumulative Planned work Rev 02 (%)				14.04	20.11	28.74	37.22	44.94	51.60	57.295	59.33	60.92	60.99	61.07	64.65	71.29
Cumulative Planned work Rev 03 (%)													41.847	45.447	47.767	58.037
Cumulative Actual Achievements (%)	+ 5 81 $+$ 5 98 $+$ 9 29 $+$ 10 77 $+$ 12 57 $+$ 17 57 $+$ 21 82 $+$ 25 25 $+$ 27 85 $+$ 34 317															
Progress lagging to date wrt the work plan rev 03 (%)	ogress lagging to date wrt the revised ork plan rev 03 (%) (12.53) (17.30) (3.27) (7.54) (11.17) (15.40) (19.69) (23.75) (22.98) (22.98) (22.98) (7.53) (11.13) (13.45) (23.09)															



# Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Biratnagar

# Plan Vs. Progress

	1					,			,						-
Month	Jan-16	Feb-16	Mar-16	Apr-16	May-16	June-16	July-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17
Cumulative Planned work Rev 01 (%)	96.74	97.38	97.18												
Cumulative Planned work Rev 02 (%)	79.29	88.71	96.41												
Cumulative Planned work Rev 03 (%)	69.51	80.67	91.46	97.82	100.00										74.83
Cumulative Actual Achievements (%)	35.64	38.97	42.57	51.07	54.30	59.10	60.10	60.16	60.22	61.22	64.82	69.78/63.12	74.19/67.53	71.44 (wrt Vo-03)	74.19
Progress lagging to date wrt the revised work plan rev 03 (%)	(33.87)	(41.70)	48.89	46.75	45.70										(0.64)




#### Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Biratnagar

# Plan Vs. Progress

						_						
Month	Apr-17	May-17	June-17	July-17	Aug-17	Sept-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Remarks
Cumulative Planned work Rev 01 (%)												
Cumulative Planned work Rev 02 (%)												
Cumulative Planned work Rev 03 (%)	83.39	93.05	99.62	100.00								
Cumulative Actual Achievements (%)	77.15	84.16	87.00	90.65	90.66	90.66	91.36	92.80	93.15			EOT-04 till 31 March, 2018 (approved)
Progress lagging to date wrt the revised work plan rev 03 (%)	(6.24)	(8.89)	(12.62)	(9.35)	(9.34)	(9.34)	(8.64)	(7.20)	(6.15)			





# 6. SUMMARY OF ACTIVITIES CARRIED OUT UP TO PREVIOUS MONTHS

#### 6.1. ORGANIZATION AND STAFFING

The Project has involvement of different organization and the staffing as shown below.




Figure 5: ORGANIZATION and STAFFING of STIUEIP, Biratnagar

#### 6.2. INCEPTION REPORT

x) The Inception Report was prepared and submitted on 29 February, 2012.

#### 6.3. CONCEPTUAL CATCHMENT PLAN AND DESIGN CRETERIA

y) The Conceptual Catchment Plan and Design Criteria was prepared and presented in PCO on 30 March, 2012.

#### 6.4. SURVEY

z) The survey was completed in August, 2012.

#### 6.5. DESIGN

- aa) The design of sewer lines, storm drains, WWTPs and appurtenances and final detailed design and estimates were submitted in March 2013.
- bb) During construction B2, B3 and S5 alternate design was also submitted. Similarly, CN2 and CN3 were submitted as the community request to reduce the size. The size was reviewed with 1 year return period as per the suggestion made by PMSC during field visit. Minor modifications in drawings are being carried out for considering the site condition and progress.

# 6.6. PRE - CONSTRUCTION ACTIVITY

cc) After successful completion of one stage two envelope bidding procedure the construction contract for STIUEIP/W/BRT/ICB-01 was signed on December 2, 2013 with M/S CTCE-Kalika JV, Baluwatar, Kathmandu.

#### 6.7. DRAFT REPORT

- dd) The construction / contract timing schedule was needed to incorporate some additional time of about 4 5 months to account for decision re-making process, tender award procedures.
- ee) The total cost as per PPTA and earlier designs increased drastically and came to be
- NRs. 7, 274,465,206.69 and therefore needs curtailments and revisions had to be made as per suggestions by PIU in final report.
- ff) The overall works proposed in the PPTA and the area coverage with connection was thus needed to be phased out.

# 6.8. FINAL REPORT

gg) The DSC submitted the Final Reports adopting cost reduction exercise by phasing out of the works. The estimated cost of the Project was reduced and kept as NRs. 3,278,140,000.00 with a



lot of exercises in March 2013.

hh) The sharing of cost by concerned institutions is as follows

Table 7: AGENCY-WISE FINANCIAL CONTRIBUTION to BMC

Contributors	Amount(US\$)	Amount (NRs.)	%
Government of Nepal (GoN)	5,960,256.00	524,502,513.00	16.00%
Asian Development Bank (ADB)	24,213,539.00	2,130,791,460.00	65.00%
Biratnagar Sub-Metropolitan City (BSMC)	2,980,128.00	262,251,257.00	8.00%
Town Development Fund (TDF)	4,097,676.00	360,595,478.00	11.00%

# 6.9. CONSULTANT'S ACTIVITIES IN CONSTRUCTION PHASE

ii) The current staffing of the consultant at project site is as follows

Table 8: CONSULTANT'S STAFF at Project Site, Biratnagar

S. No	Name	Position
1	Ram Lakhan Mandal	Team Leader
2	Ganesh Gautam	Contract Management Specialist
3	Bhupal Khadka	Road Specialist
4	Jaya Prakash Yadav	Asst. Construction Supervision Engineer-1
5	Amit Kumar Gupta	Asst. Construction Supervision Engineer-2
6	Deepak Majhee	Junior Engineer-2
7	Arun Kumar Yadav	Junior Engineer-3
8	Jay Prakash Yadav	Junior Engineer-4 (Joined from 6 <sup>th</sup> Sept.2017)
9	Padam Poudel	Office Manager/Computer Operator
10	Yas Kumar Magar	Driver-1 (Joined from 10 <sup>th</sup> Dec, 2017)
11	Renuka Regmi	Office Assistant (Joined from 9 <sup>th</sup> Nov, 2017)



- jj) The consultant has been constantly supervising the contractor's work in daily basis. The consultant is mainly focusing in construction management, contract administration and the following activities but not limited as listed below:
  - i.Daily Construction supervision
  - ii.Quality control, cost control and time control
  - iii.Measurement and Certification of Interim Payment Certificates (IPC)
  - iv. Modification and design of storm drainage and sewer lines, manholes etc. as per site condition and approve working drawings
  - v.Supervise construction material testing and sampling
- vi.Monitor Environment Management Plan and its compliance
- vii.Monitor Social safeguard and Resettlement Plan and its compliance
- viii.Meet obligation of reporting requirement Updated Environmental Progress Report, Updated Resettlement Progress Report, Monthly Progress Report, Semi-Annual Updated Resettlement Progress Report
  - ix.Prepare Due Diligence Report of the Project
  - x. Maintain correspondences with the Employer and the Contractor
  - xi. Assist to PIU

# 6.10. KEY DATES

The consultant has noted the following key dates for the month of December, 2017.

Table 9: KEY DATES of EVENTS / ACTIVITIES

S. No	Date	Activities/Events	Remarks
1		Frequent site visit by the client and the experts as required.	



# 7. DETAILS OF ACTIVITIES CARRIED OUT IN THIS MONTH

# 7.1. PHYSICAL PROGRESS IN THIS MONTH

The Employer has discussed/agreed/decided to curtail (base and Asphalt) from the scope of the work except R2 stretch to meet other items which are essential for the projects. Those are as below:

some works were missed in original contract itself, some works were not foreseen in original contract, some works due to local demand etc.

Therefore, following are the physical progress with respect to variation order No-03 which has been already approved:

Table 10: PHYSICAL PROGRESS in STORM WATER DRAINS till Dec, 2017

			Progr	ess		
S.N.	Location	Proposed Length in (m)	Up to previous month (m)	This Month in (m)	Total to Date in (m)	Progress (%)
1	B1	4003.55	3848.00	0.00	3848.00	
2	B2	3724.00	3724.00	8.60	3732.60	
3	В3	3505.02	3463.00	0.00	3463.00	
4	S5	1201.00	1201.00	0.00	1201.00	
5	<b>S</b> 9	2933.22	2855.00	75.00	2930.00	
6	S11	1350.60	1350.60	0.00	1350.60	
7	S13	5000.21	4864.00	0.00	4864.00	
8	CN2	2197.30	2197.30	0.00	2197.30	
9	CN3	2563.77	2238.15	0.00	2238.15	
10. a	A1LINE1	600.00	621.88	0.00	621.88	
10. b	A1LINE2	600.00	496.00	108.90	604.90	
11	A1 - Lanes	-	8.80		8.80	Crossing
12	Rani	6486.70	6463.28	133.00	6596.28	
	Total	34,165.37	33,331.01	325.50	33,656.51	98.51%

Table 11: PHYSICAL PROGRESS in ROAD SIDE DRAINS (till Dec, 2017)

		Length	Total Length	Progress (	_	Total		
S.No	Location	( <b>m</b> )	(m)	Up to previous month	This Month	Till Date	%age	Remarks
1	R2	3,420.00	6,840.00	6,680.70	-	6,680.70		
2	R3	2,233.00	2,993.00	2,925.00	-	2,925.00		
3	R4	1,246.00	2,212.00	892.20	-	892.20		
4	R5	1,068.00	2,136.00	1,993.00	-	1,993.00		Satya Narayan Marga and College Road
5	R6	1,280.00	2,560.00	-	-	-		
6	R7	485.00	615.00	615.00	-	615.00		
	R7			249.00	-	249.00		
	R8	370.00	740.00	740.00	-	740.00		As per VO 3
7	R8			602.00	-	602.00		Additional work is from Ch. 0+300 to Ch. 0+560 and Plus
8	R9D	116.00	232.00	235.40	-	235.40		
9	R13	220.00	440.00	400.00	-	400.00		
10	R16	580.00	1,160.00	1,150.00	-	1,150.00		
11	R21	2,420.00	2,420.00	1,985.20	-	1,985.20		



		Length	Total Length	Progress (	_	Total		
S.No	Location	(m)	(m)	Up to previous month	This Month	Till Date	%age	Remarks
12	R22	359.00	718.00	676.00	-	676.00		
13	R24	390.00	780.00	768.00	-	768.00		
14	R25	594.00	1,188.00	1,131.10	-	1,131.10		
15	R26	620.00	1,240.00	1,258.00	-	1,258.00		
16	R27	977.00	1,954.00	1,954.00	-	1,954.00		
17	R28	620.00	1,240.00	950.00	-	950.00		
18	R29	620.00	1,240.00	602.80	600.00	1202.80		
19	R30	328.00	656.00	357.00	-	357.00		
20	R31	187.00	374.00	350.00	-	350.00		
21	R32	189.00	378.00	1	-	-		
22	R37	785.00	1,570.00	892.80	-	892.80		Progress is as per site condition (Ch. 0+000 to Ch. 0+420)
23	R64	120.00	120.00	121.00	-	121.00		As per measurement
24	R78	92.00	184.00	82.00	-	82.00		
25	T2L19 R	177.00	354.00	19.75	210.00	229.75		
26	T2L19 P	103.00	206.00	126.20	100.00	226.20		



		Length	Total Length	Progress (	_	Total		
S.No	Location	(m)	(m)	Up to previous month	This Month	Till Date	%age	Remarks
27	T2 19 U	81.00	162.00	44.20	-	44.20		
28	R107	157.00	314.00	288.00	-	288.00		
29	R108	96.00	192.00	192.00	-	192.00		
30	R109	90.00	360.00	355.00	-	355.00		
31	T3L26E	93.00	186.00	177.80	-	177.80		
32	T2L18O	143.00	286.00	268.00	-	268.00		Proposed Length = 280 m
33	R42			271.60	-	271.60		Proposed Length = 548 m
34	R104			290.93	211.95	502.88		Proposed Length =120 m
35	T2L26F		Additional Road Side Drains		-	110.60		Proposed Length = 410 m
36	R73			263.20	190.00	453.20		Proposed Length = 80 m
37	T3L29			80.70	80.70	80.70		
	Total	20,259.00	36,050.00	30,098.18	1392.65	31,490.83	87.35	



Table 12: PHYSICAL PROGRESS in SEWER LINES (till Dec, 2017)

S.N.	Location	As per VO-3		Up to Previous Month		This month		Total to date		Progress % age		Remarks
		Distance	Manhole No	Distance	Manhole No	Distance	Manhole No	Distance	Manhole No	Distance	Manhole No	
1	HDPE (T1)	3,817.10	127	3819.50	125	0.00	0.00	3819.50	125			
2	HDPE (T2)	13,595.40	485	13082.65	454	408.00	5.00	13490.65	459			
3	HDPE (T3)	6,947.10	258	6705.10	242	185.00	5.00	6890.10	247			
4	HDPE (T4)	117.30	3	112.00	3	0.00	0.00	112.00	3			
5	Sub Total (HDPE)	24,476.90	873	23719.25	824	593.00	10.00	24,312.25	834	99.32	99.53	
6	Hume pipe(T1)	5,026.80	144	4761.20	125	0.00	0.00	4761.20	125			
7	Hume pipe(T2)	9,488.00	276	8524.40	222	320.00	7.00	8844.40	229			
8	Hume pipe(T3)	4,493.30	136	3791.50	91	190.00	0.00	3981.50	91			
9	Hume pipe(T4)	183.50	5	185.00	5	0.00	0.00	185.00	5			
10	Sub Total (Hume pipe) =	19,191.60	561	17262.10	443	510.00	7.00	17,772.10	450	92.60	80.21	
11	Total (HDPE + Hum pipe) =	43,668.50	1434	40981.35	1267	1103.00	17.00	42,084.35	1284	96.37	89.53	



Table 13: PHYSICAL PROGRESS in MANHOLES, SEWER INLETS & HOUSE CONNECTION CHAMBER (till Dec, 2017)

S.N.	Description	Proposed Quantity (no.)	Up to Previous Month	This Month	Total to Date	Progress (%)
1	Sewer inlet	2924.00	1711.00	200.00	1911.00	65.35
2	House connection chamber	4500.00	1403.00	400.00	1803.00	40.06

Table 14: PHYSICAL PROGRESS in ROADS & LANES (till Dec, 2017)

			Progress le	ngth in (m)		
SN	Road Name / Location	Proposed length (m)	Previous this month		Total to date	Progress %age
1	R2	3,050.00	3,044.00	-	3,044.00	
2	R2	130.00	130.00	-	130.00	
2	R2	50.00	50.00	-	50.00	
3	R2	177.00	166.00	-	166.00	
4	R3	2,233.00	2,233.00	-	2,233.00	
5	R4	2,163.00	1,218.00	-	1,218.00	
6	R5	370.00	370.00	-	370.00	
7	R5	600.00	604.00	-	604.00	
8	R6	460.00	460.00	-	460.00	
10	R6	820.00	-	-	-	
11	R6	539.00	-	-	-	
12	R7	624.00	407.00	-	407.00	
13	R7	190.00	187.00	-	187.00	



	D IN		Progress lea	ngth in (m)		_
SN	Road Name / Location	Proposed length (m)	Previous this month		Total to date	Progress %age
14	R7	95.00	95.00	-	95.00	
15	R7	414.00	414.00	-	414.00	
16	R8	600.00	670.00	-	670.00	
17	R8	355.00	355.00	-	355.00	
18	R8	427.00	427.00	-	427.00	
20	R9	116.00	107.00	-	107.00	
21	R9	210.00	220.00	-	220.00	
22	R9	123.00	117.00	-	117.00	
23	R9	116.00	116.00	-	116.00	
24	R9	84.00	84.00	-	84.00	
25	R10	120.00	120.00	-	120.00	
26	R10	180.00	185.00	-	185.00	
27	R10	320.00	320.00	-	320.00	
28	R10	220.00	220.00	-	220.00	
29	R10	182.00	172.00	-	172.00	
30	R11	160.00	160.00	-	160.00	
31	R11	205.00	205.00	-	205.00	
32	R12	140.00	140.00	-	140.00	
33	R12	280.00	280.00	-	280.00	
34	R12	680.00	480.00	-	480.00	
35	R12	340.00	340.00	-	340.00	
36	R13	220.00	220.00	-	220.00	
37	R13	224.00	224.00	-	224.00	
38	R14	261.00	256.00	-	256.00	
39	R15	210.00	210.00	-	210.00	
40	R16	40.00		-	-	



			Progress le	ngth in (m)		_
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	Progress %age
41	R16	540.00	540.00	-	540.00	
42	R16	215.00	221.00	-	221.00	
43	R17	375.00	375.00	-	375.00	
44	R17	222.00	225.00	-	225.00	
45	R18	464.00	464.00	-	464.00	
46	R19	236.00	232.00	-	232.00	
47	R20	108.00	108.00	-	108.00	
48	R21	600.00	600.00	-	600.00	
49	R21	140.00	140.00	-	140.00	
50	R21	580.00	580.00	-	580.00	
51	R22	358.00	358.00	-	358.00	
52	R23	226.00	223.00	-	223.00	
53	R24	384.00	384.00	-	384.00	
54	R25	599.00	594.00	-	594.00	
55	R26	617.00	617.00	-	617.00	
56	R26	244.00	244.00	-	244.00	
57	R27	810.00	810.00	-	810.00	
58	R27	177.00	183.00	-	183.00	
59	R28	635.00	635.00	-	635.00	
60	R28	158.00	158.00	-	158.00	
61	R29	620.00	477.00	-	477.00	
62	R29	263.00	257.00	-	257.00	
63	R30	212.00	212.00	-	212.00	
64	R31	187.00	187.00	-	187.00	
65	R32	190.00	190.00	-	190.00	



	Dood Name /		Progress le	ngth in (m)		
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	Progress %age
66	R33	285.00	285.00	-	285.00	
67	R34	160.00	161.00	-	161.00	
68	R35	160.00	160.00	-	160.00	
69	R36	218.00	220.00	-	220.00	
70	R37	220.00	226.00	-	226.00	
71	R37	200.00	200.00	-	200.00	
72	R38	120.00	120.00	-	120.00	
74	R40	332.00	200.00	-	200.00	
76	R42	218.00	218.00	-	218.00	
77	R64	121.00	121.00	-	121.00	
78	R65	282.00	282.00	-	282.00	
79	R71	100.00	100.00	-	100.00	
81	R73	220.00		-	-	
83	R75	136.00	136.00	-	136.00	
84	R76	272.00	273.00	-	273.00	
85	R77	97.00		-	-	
86	R78	92.00	93.00	-	93.00	
87	R82	280.00	280.00	-	280.00	
88	R82	114.00	114.00	-	114.00	
89	R83	369.00	369.00	-	369.00	
90	R84	120.00	120.00	-	120.00	



		ngth in (m)				
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	Progress %age
91	R86	60.00	60.00	-	60.00	
92	R86	140.00	140.00	-	140.00	
93	R90	320.00	316.00	-	316.00	
94	R91	180.00	180.00	-	180.00	
95	R102	62.00	72.00	-	72.00	
96	R103	173.00	147.00	-	147.00	
97	R104	273.00	276.00	-	276.00	
98	R105	168.00	65.00	-	65.00	
101	R107	167.00	185.00	-	185.00	
102	R108	97.00	36.00	-	36.00	
103	R109	200.00		-	-	
104	R110	252.00	245.00	-	245.00	
105	R111	191.00	191.00	-	191.00	
106	R112	216.00	216.00	-	216.00	
107	R114	320.00	326.00	-	326.00	
108	R121	121.00	121.00	-	121.00	
109	R122	280.00	280.00	-	280.00	
110	T3 Line 23C	145.00	145.00	-	145.00	
111	T3 Line 23	58.00	55.00	-	55.00	
112	T3 Line 24A	63.00	63.00	-	63.00	



			Progress le	ngth in (m)		Progress %age
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	
113	T3 Line 24B	81.00	77.00	-	77.00	
114	T3 Line 24	33.00	33.00	-	33.00	
115	T3 Line 25A	133.00	123.00	-	123.00	
116	T3 Line 25 B	194.00	188.00	-	188.00	
117	T3 Line 25C	148.00	140.00	-	140.00	
118	T3 Line 25	52.00	52.00	-	52.00	
119	T3 line 27	61.00	50.00	-	50.00	
120	T3 Line 26 E	96.00	90.00	-	90.00	
121	T3 Line 26	128.00	126.00	-	126.00	
122	T3 Line 29	87.00	90.00	-	90.00	
123	T3 Line 30	205.00	205.00	-	205.00	
124	T3 line 31A	177.00	170.00	-	170.00	
125	T3 Line 32	235.00	231.00	-	231.00	
126	T3 Line 33B	170.00	164.00	-	164.00	
127	T3 Line 33A	134.00	134.00	-	134.00	
128	T2 Line 20	320.00	320.00	-	320.00	
129	T2 Line 19	225.00	225.00	-	225.00	
130	T2 Line 18Y	119.00	119.00	-	119.00	
131	T2 line 19S	100.00	100.00	-	100.00	
132	T2 Line 19 o	71.00	71.00	-	71.00	
134	T2 line 18X	154.00	154.00	-	154.00	
135	T2 Line 18O	143.00	143.00	-	143.00	
138	T2 Line 19	153.00	153.00	-	153.00	
140	T2 Line 19W	56.00	56.00	-	56.00	
141	T2 Line 19V	93.00	82.00	-	82.00	
142	T2 Line 19V	138.00	138.00	-	138.00	



			Progress le	ngth in (m)		
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	Progress %age
143	T2 line 19X	56.00	57.00	-	57.00	
144	T2 line 19Z	48.00	61.00	-	61.00	
145	T2 Line 19Y	106.00	109.00	-	109.00	
146	T2 line 19P	107.00	109.00	-	109.00	
148	Bindabasini Marga T2Line19 R,P,Q	350.00	350.00	-	350.00	
150	T2 line 19N	160.00	165.00	-	165.00	
151	T2 Line 19K	205.00	96.00	-	96.00	
155	T3 Line 12	54.00		-	-	
158	T3 Line 13C	285.00	285.00	-	285.00	
159	T2 line 19G	63.00		-	-	
160	T2 line 19H	90.00	70.00	-	70.00	
164	T2 Line 19C	50.00	66.00	-	66.00	
165	T2 Line 19B	134.00	138.00	-	138.00	
168	T3 Line 11A	142.00	137.50	-	137.50	
171	T3 Line 11F	67.00	67.00	-	67.00	
176	T2 Line 26 F	68.00	68.00	-	68.00	
177	T1 Line 16A	140.00	140.00	-	140.00	
178	T1 Line 16C	200.00	200.00	-	200.00	
179	T1 line 17	86.00	86.00	-	86.00	
180	T1 Line 17	82.00	82.00	-	82.00	
181	T1 Line 17A	96.00	96.00	-	96.00	
182	T1 Line 16 B	205.00	205.00	-	205.00	



			Progress le	ngth in (m)		
SN	Road Name / Location	Proposed length (m)	Previous month	this month	Total to date	Progress %age
183	T1 Line 15	224.00	224.00	-	224.00	
184	T1 Line 14	60.00	60.00	-	60.00	
187	T1 Line 13	165.00	165.00	-	165.00	
188	T1 Line 17	115.00		-	-	
189	T1 Line 17C	97.00		-	-	
192	T2 Line 19H	80.00	80.00	-	80.00	
193	T1 Line 5	290.00	290.00	-	290.00	
194	T1 Line 12	140.00	140.00	-	140.00	
202	S13 (Storm Line)	203.00	203.00	-	203.00	
203		389.00	-	-	-	
204	WWTP	1,440.00	800.00	-	800.00	
205	WWTP	750.00	640.00	-	640.00	
	Total	44,643.00	39,543.50	0.00	39,543.50	88.58



Table 15: PHYSICAL PROGRESS in WASTE WATER TREATMENT PLANT (WWTP), JATUWA till Dec, 2017

				Physical Pr	ogress till Dec,	2017		
		Proposed		Progr				
S.N.	Description	Quantity as per VO- 03	unit	Up to Previous month	This Month	Total to Date	Progress in %age	Remarks
1	Anaerobic Pond	3.00	Nos.	3.00	0.00	3.00	100.00	
2	Facultative Pond	3.00	Nos.	2.69	0.00	2.69	89.67	
3	River Training Work	600.00	m	600.00	0.00	600.00	100.00	
4	Boundary Wall	1330.00	m	1283.00	0.00	1283.00	96.46	
5	Office cum Lab Building	1.00	Nos.	1.00	0.00	1.00	100.00	
6	Workshop Building	1.00	Nos.	1.00	0.00	1.00	100.00	
7	Generator / Changing House	1.00	Nos.	1.00	0.00	1.00	100.00	
8	Sump Well	1.00	Nos.	0.65	0.00	0.65	65.00	
9	Sludge Drying Bed	1.00	Nos.	0.92	0.00	0.92	92.00	
10	Bio-engineering	1.00	Job	0.50		0.50	50.00	
10	Road Side Drain	2880.00	M	1611.00	60.00	1611.00	55.93	
11	Guard House	1.00	Nos.	0.90	0.00	0.90	90.00	Average Progress – 67.95%



Table 16: PHYSICAL PROGRESS in PRODUCTION OF PRECAST ITEMS at KATAHARI till Dec, 2017

			Physical Progress	s till Dec, 201	7	
			Progre	ess		
S.N.	Description	Unit	Up to Previous month (nos.)	This Month (nos.)	Total to Date (nos.)	Remarks
1	Precast Slab	No	126,113.00	600.00	126,713.00	
2	Precuts	No	11,209.00	0	11,209.00	
3	Kerb Stone	No	23,135.00	0	23,135.00	
4	Manhole	No	2,200.00	0	2,200.00	
5	Sewer Inlet	No	2,524.00	0	2,524.00	
6	House Connection Chamber	No	2,287.00	0	2,287.00	

Table 17: PHYSICAL PROGRESS in PRODUCTION OF RCC PIPES at ITAHARI till Dec, 2017

		Physic	cal Progress till	Dec, 2017		
			Progr	ess		
S.N.	Description	Diameter (mm)	Up to Previous month (nos.)	This Month (nos.)	Total to Date (nos.)	Remarks
1	RCC Pipe	200	2,123	0	2,123	
2	RCC Pipe	300	328	180.00	508	
3	RCC Pipe	350	216	0	216	
4	RCC Pipe	400	430	0	430	
5	RCC Pipe	450	84	0	84	
6	RCC Pipe	500	551	0	551	
7	RCC Pipe	600	963	0	963	
8	RCC Pipe	700	1,296	0	1,296	
9	RCC Pipe	900	278	0	278	
10	RCC Pipe	1000	1,011	0	1,011	
11	RCC Pipe	1600	373	0	373	
	Total		7,653	180.00	7,833	

### 8. CONTRACTOR'S MANPOWER

Table 18: CONTRACTOR'S KEY STAFFS in Dec, 2017

DESIGNATION	NO	REMARKS
Project / Contract Manager	1	
Planning Engineer/Construction Engineer	1	
Construction Engineer	1	
Site Engineers	2	
Quality Control Manager	1	
Office/Bill Engineer	0	
Junior Engineer	2	
Sub Overseers	2	
Safety Manager / Senior Site Supervisor	1	
Accountant / Office Manager	1	
Lab Assistant	2	
Store Keeper	3	
Light Drivers	4	
Machine Operator	4	
Site Supervisor	2	
Other Supporting Staff	10	
Skilled Labor at Site	>30	-
Unskilled Labor at Site	>50	·



### 9. CONTRACTOR'S EQUIPMENT

Table 19: CONTRACTOR'S EQUIPMENT at JUDI CAMP

EQUIPMENT	NO	REMARKS
Excavator	6	
Back Hoe JCB	9	
Grader	2	
Crane / Teller	1	
Water Tanker	3	
Tractor	6	
Tipper	4	
Light Vehicle	4	
Motorbike	10	
Kerb Stone Machine Set	1	
Generator	4	
Welding Machine	3	
Diesel Tank with Pump	1	
Stand Drill Machine	1	
Gas Cutter Set	1	
Pipe Cutter	1	
Hand Grinder	1	
Plate Compactor	2	
Monkey Jumper	1	
Concrete Batching Plant	1	
Electric Vibrator	3	
Bar Bending Machine	3	
Bar Cutter Machine	3	
Transit Mixer	0	
Concrete Mixer (Hydraulic)	2	
Concrete Mixer (Manual)	2	
Asphalt Concrete Plant	1	
Asphalt Paver Machine	1	

# 10.DETAILS OF SAFEGUARD ACTIVITIES (SOCIAL, ENVIRONMENTAL AND RESETTLEMENT ACTIVITIES AND ISSUES)

### 10.1. SOCIAL ISSUES

OPERATION GUIDELINES FOR COMMUNITY MOBILIZATION AND IMPLEMENTATION OF CDP

### • VISIT, INTERACTION AND CONSULTATION WITH COMMUNITY PEOPLE

kk) Social Development Specialist (SDS) of the DSC is closely monitoring the social issues resulted due to the project activities. Visiting and interacting with people, Tole Lane Organizations (TLOs) and formal and informal consultation meetings are going on in this regard.



The project is regularly disseminating the information and message to community people about the project features, its purpose, methods of use and functionality of infrastructure under construction by the project through such consultation meetings. These meetings are fruitful to provide prior information regarding the project construction activities before execution at the community level. It is an appropriate platform to interact and make dialogue among 4 Cs (The Client, Consultant, Contractor and Community) about the project features, prime objectives, purpose, work methodology and potential threats/ cautions to be adopted during the project implementation.

The visits, meetings and consultations with community people at TLOs have provided many opportunities to obtain people's views and perception towards the project. Community people of those particular localities used to discuss extensively in the project features and have been provided some suggestions for efficient carryover of the project components and assured cooperation and coordination in the project execution in their localities.

Social Development Specialist (SDS) / DSC along with PIU, NGO staffs have been actively participated in the meetings. SDS/DSC as usual facilitate the consultation meetings, support to prepare meeting minutes and obtain decisions.

Apart from this, many field visits and observations with community are also important to disseminate project message and monitor project features in the community. Monitoring visits along with Project Manager (PM) and TL/DSC to the core project area, community development program area and construction sites have been beneficial to make insight to the project progress, its effectiveness and challenges.

#### SAFEGUARD DESK

ll) A Safeguard Desk established in the project has been effective in planning, monitoring and follow up of all social development/ safeguard issues including the resettlement plan. It has been started as a functional mechanism consisting of PIU, NGO and DSC for this purpose. The desk consists of the Social Development Chief of PIU, Team Leader of CDP/ NGO and SDS of DSC with close consultation and guidance of PM/ PIU. It is in compliance with the Aide Memoire of last ADB Mission (21 April - 12 May 2014). It is decided that the desk will review, update and discuss the progress, issues, constraints and challenges of social aspects, Community Development Program and implementation of resettlement plan as well as monitoring of social development activities.

### • TOT ON GENDER AND SOCIAL INCLUSION (GESI) MAINSTREAMING

mm) The project has been envisaged a 'Training of Trainers (ToT) on GESI Mainstreaming' for Biratnagar Sub Metropolitan City (BSMC) Office and STIUEIP project staff. The Aide Memoir Report of the ADB Review Mission has also noted about the training to be conducted in Biratnagar for the staff of municipality and related agencies. The Mission has recommended for conducting GESI training relating to urban infrastructure development to staff of municipality, municipal steering committee, PlU, local stakeholder agency and make them accountable for the



better results. In line with this, the project is going to conduct Gender and Social Inclusion (GESI) Sensitization Training when it is approved. The revised ToT has been submitted to PIU, STIUEIP, Biratnagar incorporating the comments from PMSC and PCO.

Safeguard desk members discussed and reviewed the proposed 'ToT on GESI Mainstreaming' proposal. Social Development Specialist (SDS) of DSC has reviewed the detail proposal and adjusted budget accordingly for the 'Training of Trainers (ToT)' model. The training arrangement will be decided after the approval of this proposal by the project authority. Primarily it will be a 5 days training focusing mainly on Gender and Social Inclusion Action Plan (GESIAP) comprising other project elements. About 35 participants from Biratnagar Metropolitan City (BMC) office and project staffs will participate in the training.

### Update of Small Facilities Construction and other Activities in CDP/STIUEIP

nn) The latest safeguard desk meeting has reviewed all ongoing and completed small facilities infrastructure and other activities implemented under the Community Development Program (CDP), a component of STIUEIP. It provided a common understanding and status information of infrastructures and activities under the CDP program to all safeguard desk members.

A glimpse of community development program has been obtained by the presentation in the appraisal and interaction meeting. Total 7,417.36 m. roads and 13,246.32 m drains are under construction through small facilities infrastructure by CDP/STIUEIP. Regarding on the household toilet, total 458 nos. such toilets has been built by May 2015. Similarly, 10 hand pumps have been installed, 45 hands pump platforms built and 5 public toilets are complete.

### • Employment in Project

oo) The core activities of the project i.e. sewerage pipe laying, drain construction and road/lane improvement provided employment to about 270 in a day this month. The employed human resources varied from skilled engineer/ project manager to general labor, supervisor, (sub) overseers and mechanics. However, a very few women (16%) are working in the construction activities as skilled and unskilled labor but they are paid equal to men for similar type of work. Three women Assistant Sub-Engineers are also working at construction sites after completing OJT (on the job training) successfully at the same sites from different CTEVT affiliated institutes of nearby districts. The contractor has been suggested to increase the work opportunity to women in different types of works.

#### General

pp) Sewer/ Drainage lines are being laid in the public rights of way (RoW). During construction, if any trees or crops or structures demolished, it shall be properly addressed with compensation. Private individuals or shopkeepers will also be looked into if their livelihood is affected by the



disturbance during constructions/ pipe laying works. Apart from this, the project did not encounter any resettlement or re-location and any compensation issue.



# 11.KEY ISSUES AND REMARKS / REASON FOR DEVIATION (IF ANY) AFFECTING PROGRESS

qq) Following are the key issues affected in progress:

- Disturbance due to underneath existing water supply pipe lines network, under-ground cables, electric poles etc.
- Settlement at various stretches due to heavy rain falls (monsoon) and high flood.
- Insufficient manpower's and materials at site.
- No work during National wide election.
- Sump well, bottom plug work's defective portion repairing work.
- House connection and sewer inlet affecting due to issue from local stakeholder.
- Due to design changed at R3 Lane on demand of local stakeholder.

### 12.WORK PLAN FOR THE NEXT MONTH


- rr) Following are the Contractor's works in the next month (**Please refer to the contractor's progress report for quantitative plan works for next month**) the revised work program for remaining works after Variation order no-03 as discussed/agreed between three parties 3C.
  - Remaining Road Works.
  - Repair and maintenance of Sewer line construction and new construction.
  - Maintenance work as per instruction / required.
  - Remaining road side drain construction and repairing.
  - Remaining works at WWTP, especially Sump well work and related components.
  - Dedicated electricity supply to WWTP, Jatuwa.
  - Laying of new line and repairing of water supply pipe lines.



**ANNEX-1: Photographs of December, 2017** 



A view of Sump Well at WWTP during dewatering



A view of before applying of prime coat at WWTP inner road



A view of Sump Well at WWTP – Preparation for dewatering



A view of CN3L1A – Looting of dismantled materials by local people

**ANNEX-2: Minutes of Meeting, December 2017** 



Fine aggregate (Sand) CONCRETE MIX DESIG	Fine agg	Fine ag	Fine ag					Coarse	CONCR	Masonr	Required Test	BRICK WORK	+	asPe	SUB	Grant			litants					
	Concrete M 15/20, M 20/20	CONCRETE MIX DESIGN		regate (Sand)				Coarse aggregate (20 mm)	CONCRETE AGGREGATE	Masonry Mortar (CM 7.05)	d Test	WORK		asPere Specifacation	SUB GRADE Preparation	Granular Material/Gravel material		Description of Material	uitants:SMEC-Brisbane-AQUA-CEMAT-BDA				OLO CIADA	SECONDA
	Compressive strength	Concrete mix Design	Sieve analysis	ACV	P	Specific Gravity	LAA	Sieve analysis (20 mm)		Compressive strength	Compressive Strength	Water Absorption	C.B.R	Field density	MDD & OMC	Sieve analysis		Type of test	T-BDA		MOUL	BIRA	CECONDARY FOWNS INTEGRATED CRABAN ENVIRONMENTAL IMPROVEMENT PROJECT	OV TOWNIE INITED
Section 2	471	77	518	390	342	16	343	451		4709	3341	445	100	779	100	90	month	Total No. of Test		For The Month OF-DECEMBER 2017)	Monthly Laboratory Testing Report	BIRA I NAGAR Sub-Metropolitant City	XXIEU OK	ים אדבת וום א
	0	0	0	0	0	0	0	0		50	50	0	0	0	0	0	No. of Tests			DECEME	ry Testing	letropolita	BAN EN	7 11 7 11
	0	0	0	0	0	0	0	0		20	49	0	0	0	0	0	Passed	Test Performed for this month		3ER 201	Report	nt City	KONME	,
	0	0	0	0	0	0	0	0	•	2	_	0	0	0	0	0	Failed	for this month	Contra	7)			NIALIN	
								5			\$1						Retest Recommended		Contractors: CT				PROVEN	
	471	77	518	390	342	16	343	451	٠	4759	3391	445	100	779	100	90	upto This month	Total No. of Test	CTCE- KALIKA J/V			(۵	ENT PRO	
																	Remarks		ΛΓ			STIUEIP	JECT	





	SECONDAR	SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENTAL IMPROVEMENT	INTEGRATED URABAN ENVIRON BIRATNAGAR Sub-Metropolitant City	ABAN ENV	/IRONME	NTAL IM	PROVEM	7	STIUEIP
		Month	Monthly Laboratory Testing Report	ry Testing	Report				
			For The Month OF-DECEMBER	DECEME	3ER 2017	17)			
Consul	Consultants:SMEC-Brisbane-AQUA-CEMAT-BDA				-	Contractors:		CTCE- KALIKA J/V	N
S. No.	Description of Material	Type of test	Total No. of Test		Test Performed	Test Performed for this month		Total No of Tagt	
		. Hea of real	month	No. of Tests	Passed	Failed	Retest	upto This month	Remarks
7	CEMENT Required Test						. cooliiliidined		
V	OPC Cement	Setting time	409	O1	0	0		414	
		Normal Consistency	409	თ	0	0		414	
œ	CONCRETE							117	
	Work Mix Test M15,M20,M25,M30	Compressive strength	14919	60	60	0		14070	
9	REINFORCEMENT	Required Test							
	Reinforcement tore steel	As per Specifacation	80	0	•	0		8	
6	PAVEMENT MATERIALS								
	Sub Base Materials	Sieve analysis	313	•	•	•		3	
		MDD & OMC	63	0	0	0		3 5	
		CBR	69	0	0	0		69	
		Field density	493	0	0	0		493	
4	CS Base	Sieve analysis	142	0	0	0		142	
	Crushed Stone Base	MDD & OMC	14	0	0	0		14	
	Material Laying	C.B.R	35	0	0	0		35	
	9	FI & C.Ratio	136	0	0	0		136	
		LAA	122	0	0	0		122	
		SSS	64	0	0	0		64	
		AIV	136	0	0	0		136	
		Field Density & OMC	197	0	0	<b>o</b>		107	



		Month	Monthly Laboratory Testing Report	y Testing	Report				STIUEIP
		(For The N	For The Month OF-DECEMBER	DECEMB	ER 2017)	2			
onsultant	Consultants:SMEC-Brisbane-AQUA-CEMAT-BDA				- 1	Contractors:		CTCE- KALIKA J/V	۸۲
S. No.	Description of Material	Type of test	Total No. of Test upto previous month	No. of Tests	Test Performed for this month  Passed Failed	for this month	Retest	Total No. of Test upto This month	Remarks
12 ASH	ASHPHALT CONCRETE	Sieve analysis	39	0	0	0		39	
Com	Combine Mixed	2	24	0	0	0		24	
		ACV	24	0	0	0		24	
Indiv	Individual Ca&FA Test Mix Design	LAA	24	0	0	0		24	
		Sp gravity	4	0	0	0		4	
13 <u>BITU</u>	BITUMEN TEST	Penetration at25.c	2	_	_	0		3	
80/10	80/100 Bitumen	Softeing point(ring ball)	2	_	_	0	9	3	
As p	As per DORbook section	Flash point/Fire Point	2	_	-	0		ω	
600	600 Table 6.14/is 73	Ductility at25.c	2	_	_	0		3	
		Specific at 25.c	2	-	_	0	,	3	
		Water Content	2	_	_	0		3	
		Loss on Heating for 5 hrs	2	_	_	0		3	
		Pen-of residue afte loss on Heating	2	_	_	0		ω	
-		Solubility in tricloroethylene	2	_	_	0		ω	
14 Hump	Humpipe Test	Three Edge Bearing Load Test	7	0	0	0		7	200mm to 1600mm 1 each
15 MARS	MARSHALL MIX DESIGN	WEARING COURSE	_	0	0	0		<u> </u>	
16 Marsi	Marshall Stability Test	Bulk density	102	0	0	0		102	
		Stability	102	0	0	0		102	
		Flow	102	0	0	0		102	
_		Air voides	102	•	0	•		102	



		( For The	For The Month OF-DECEMBER 20	DECEMI	- 13	2017)			
Consul	Consultants:SMEC-Brisbane-AQUA-CEMAT-BDA				- 1	Contractors:	ctors: CTCE	E- KALIKA J/V	2
S. No.	Description of Material	Type of test	Total No. of Test		Test Performe	Test Performed for this month			
		. Jpu oi mar	month	No. of Tests	Passed	Failed	Retest Recommended	upto This month	Remarks
-		Bitumen extraction	36	0	0	0		36	
		Voids in Mineral Agg	102	0	0	0		102	22
		Job mix in AC Plant	64	0	0	0		2	
17	BITUMEN SPREAD TEST								
	Prime coat	Application rate	48	အ	ω	0		51	
	Tack coat	Application rate	38	0	0	0		အ 8	
18	Machines/Equipment								
	Caliberation of compressive	1000KN Manuali	ω	•	0	0		ν	i.
	Testing machine	500 KN Manuall	ω	0	0	0		<b>N</b>	
	C.B.R Machine	50KN/30KN	N	0	0	0		N	
	Marshall Stability Machine	50KN/25KN	2	0	0	•		N	
19	MISCELLANEOUS								
	G.I Wire(Gabion Boxes)		O1	0	0	0		On .	
	Factory Test Report of Cement		8	0	0	0		∞	
	Factory Test Report of Iron Steel		25	9	9	0		34	
	Factory Test Report of 80/100 Bitumen		2	0	0	0		2	
-	Factory Test Report of UPVC/HDP Pipe		2	0	0	0		2	
-	UPVC/HDP Pipe Test Result		2	0	0	0		2	
	Admixture & Carbon steel Fiber		_	•	•	0		-	
Optimum Mo	MDD/OMC = Max Dry Dennsity Optimum Moisture Content	LAA = Los Angeles Abrasion SE=Sand Fruitvalent	-		AIV=Aggregate Impact Value	Impact Value			C.R=Crushing Ratio
SSS = SodiL	SSS = Sodium Sulphate Soundness	SMEC-Brisbane-AQUA-BDA-CEMAT	DA-CEMAT		CTCF	CTCE-KA	IKA I/V		
ACV = Aggr. CBR=Californi.	ACV = Aggregtae Crushing Value CBR=California Bearing Ratio	Approved by C.S.E \\\&\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\				Submitted by Project Ma Prepaid by Q.C Manager	Submitted by Project Manager Prepaid by Q.C Manager	Ser Charles	



SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENTAL IMPROVEMENT PROJECT	TEST M15/20 , M20/20 & M25/20 Work Mix	P.G-1	Ratio by Volume Type of Material Cube Crushing ,N/mm2 Remarks water Cement Sand Aggregates Cement Brand Aggregate/Sand 7 days 28-Days	Shivam Om shree C/plant 16.63	2 3.5 Shivam Om shree C/plant 14.10 21.10	1.5 3 Shivam Om shree C/plant 16.40 26.20	2 3.5 Shivam Om shree C/plant 13.67 20.52	2 3.5 Shivam Om shree C/plant 14.10 20.64	2 3.5 Shivam Om shree C/plant 13.68 20.60	2 3.5 Shivam Om shree C/plant 18.07 26.00	1.5 3 Shivam Om shree C/plant 17.50 26.22	1.5 3 Shivam Om shree C/plant 14.22 26.30	1.5 3 Shivam Om shree C/plant 18.22 26.52	trength Min Required 13.4 20	Min Required 16.75 25	Submitted by Project Manager
ABAN EN	TRENGTH		Ratio by	0.46 1	0.50 1	0.46 1	0.50 1	0.50 1	0.50 1	0.50 1	0.46 1	0.46 1	0.46 1	I Compressive St		CTCE-KALIKA J/V Submitted by Proj Test conducted by
RY TOWNS INTEGRATED UR	CUBE COMPRESSIN	CEMBER 2017	Location		S-9 RCC Shear Wall	S-9 RCc Top Slab	R-29 PCC Level	R-29 PCC Level	R-29 PCC Level	Rani Pcc Bed	S-9 RCC Top Slab	S-9 RCC Top Slab	S-9 RCC Raft	Specifacation Limit Table For M20/20 on 7 days Age Min 67% of Total Compressive Strength		vision Engineer/CSE
SECONDA	SUMMARY OF	FOR THE MONTH OF DECEMBER	Deatails of Mix	M25 Work Mix	M20 Work Mix	M25 Work Mix	M20 Work Mix	M20 Work Mix	M20 Work Mix	M20 Work Mix	M25 Work Mix	M25 Work Mix	M25 Work Mix	pecifacation Limit T		SMEC-Brisbane-AQUA-BDA Approved by Construction Supervision Engi
		HE MON	Date of Dasting	2/12/2017	4/12/2017	6/12/2017	7/12/2017	10/12/2017	12/12/2017	12/12/2017	14/12/2017	15/12/2017	17/12/2017	S		SMEC-Brisbane-AQUA-BDA Approved by Construction S Test checked by Junior Eng
		OR T	Lab Ref No.	876	877	878	888	889	006	904	902	903	904			EC-Bri proved t chec
		ű.	S. S.	-	2	6	4	9	9	7	80	6	5			SMI App Tes



# Secondary Town Integrated Urban Environmental Improvement Project Biratnagar Sub-Metropolitan city

Contract Package: STIUEIP/W/BRT/ICB-01

### DAILY WEATHER RECORD

### FOR THE MONTH OF DECEMBER 2017

Date			W	EATHER Rec	cord		Temp.c	200 2000 2000	
Dute	Sunny	Foggy	Cloudy	Morning Rain HRS	Night Rain Hrs.	Day Rain Hrs.	9:00 AM	5:00 PM	Rain Fall MM
1	Sunny						27	24	
2	Sunny						26	24	
3	Sunny						27	25	
4	Sunny						25	24	-
5	Sunny						26	25	
6		Foggy			t .		24	20	
7		Foggy					27	25	
8		Foggy					25	24	
9		Foggy					26	23	
10		Foggy					26	23	
11		Foggy					25	24	
12	Sunny						25	24	
13		Foggy		d			26	24	
14		Foggy					16	14	
15		Foggy					16	15	
16		Foggy	1				15	14	
17		Foggy					15	14	
18		Foggy					24	20	
19	Sunny						23	20	
20		Foggy					18	17	
21		Foggy					18	16	D
22	Sunny						18	17	
23		Foggy		S .			19	18	
24		Foggy					19	16	
25		Foggy				4	20	17	
26		Foggy					19	16	
27		Foggy					17	16	
28		Foggy	di estado				18	16	
29		Foggy					17	16	
30		Foggy	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		1		16	15	
31		Foggy					16	16	######################################

SMEC-Brisbane-AQUA-CEMAT-BDA

Approved By C.S.E

Record Checked By Junior Engineer

Consultant Reps

CTCE-KALIKA J/V

Submitted By Project Manager

Record Reported By Q.C Man

Contractor Reps



## VISWA CONSULT PVT. LTD.

P.O. Box - 4316, Dillibazar, Kathmandu

Tel: 4433359 Fax: 977-1-4433359 Email: viswaconsultlab@gmail.com Web site: www.viswaconsult.com

LAB UNIT

Date: 2074/09/05

## **SUMMARY SHEET OF BITUMEN TESTS**

Project: Secondary Town Integrated Urban Environmental Improvement Project (STIUEIP)

Contract No.:STIUEIP/W/BRT/ICB-01

Contractor: Kalika Construction Pyt. Ltd.

Ref Letter Date: 074/75-35(site)

S. No.	Description of Test	Results	Units	Remarks
1.0	Penetration Test	95.33	(1/10)mm	ĵ.
2.0	Penetration after RTFOT	84	(1/10)mm	
3.0	Ductility of bitumen	>100	cm	20
4.0	Specific Gravity of Bitumen	1.013	gms	
5.0	Flash & Fire point Test			
	(a) Flash point	313	°C	
	(b) Fire point	324	°C	
6.0	Softening point of Bitumen	43	°C	
7.0	Water Content	0.23	%	
8.0	Loss on Heating	0.15	%	
9.0	Solubility on Trichloroethylene	99.99	%	

Tested By:



MMX



S	SECONDARY	Y TOWNS INTEGRATED URABAN ENVIRONMENTAL IMPROVEMENT PROJECT	TED UR	ABAN ENVI	RONME	NTAL IMI	PROVEMENT	r PROJECT	
		В	iratnagarS	BiratnagarSub-Metropolitant City	olitant Ci	ity			
			CEM	CEMENT TEST SUMMERY	T SUM	MERY		80	
			For the I	For the Month of DECEMBER 2017	DECEN	IBER 20	117		
S.N.	Lab. Ref.	Description of cement	Testing	Consister	Consistency & Setting Time	ng Time	Remarks		
	NO.		Date	Norm. Const.	Intial(min.)	Final(min.)			
-	MR 401	SHIVAM OPC	2/11/2017	37.3	180	315	From S-9 Line		
7	MR402	SHIVAM OPC	3/11/2017	37.7	200	240	From Yard		
က	MR 403	SHIVAM OPC	4/1/2017	37.4	190	250	From Yard		
4	MR 404	SHIVAM OPC	5/11/2017	38.1	170	240	From S-9 Line		
ω,	MR 405	SHIVAM OPC	6/11/2017	38.3	160	260	From Yard		
g	MR 406	SHIVAM OPC	6/11/2017	38.1	165	265	From Yard	×	
7	MR 407	SHIVAM OPC	7/11/2017	38.4	175	260	From Yard		
∞	MR 408	SHIVAM OPC	8/11/2017	38.6	170	265	From Yard		
6	MR 409	SHIVAM OPC	10/11/2017	38.4	175	275	From Yard		
9	MR 410	SHIVAM OPC	11/11/2017	38.9	170	285	From Yard	•	
Redu	irements in a	Requirements in accordance with BS 12							
SMCE	SMCE-Brisbane-AQ	2UA-BDA		CTCE KALIKA IV	2 45 MIN.	10 Hrs			T
Appro	Approved by C.S.E		\	Submitted by Project Manager	Project M.	anager	1		
Test C Consu	Test Checked by A Consultant Reps	Test Checked by A.C.S.E/ J:ER		Test Conducted by Q.C Manager	ed by Q.C	Manager			
				2000	Side N		(C)		


SUMMARY OF MORTAR   Consistency & Setting Time   Table Volume		S	SECONDARY T	OWNS INTI	ATED UF	ABAN	ENVIRG	ONME	1	IMPROVEMENT PROJECT	T PROJECT	
1.4 by volume   12/12/2017   38.30   160   260   5.90   7.50	9			SUMMARY OF M		SUD-IN	etropo	TRENG	TH TES	T WORK MIX	CUBE	
1:4 by volume   12/12/2017   38.30   160   260   5.90   7.80   7.80   1.4 by volume   22/12/2017   38.30   160   260   5.90   7.80   7.80   1.4 by volume   22/12/2017   38.30   160   260   5.90   7.80   7.80   1.4 by volume   22/12/2017   38.30   160   260   5.90   7.80   7.80   1.4 by volume   22/12/2017   38.30   160   260   5.70   7.90   7.90   1.4 by volume   22/12/2017   38.30   160   260   5.70   7.90   7.90   1.4 by volume   22/12/2017   38.30   160   260   5.70   7.90	THE		MONT	H OF DECEMBER 2017				600			<u>a</u>	1-9.
HIVAM   R-29 Line   1:4 by volume   2122017   37.30   180   315   5.90   7.60	LAB REF		Name of	on do adjace	Details of MIX	Ĭ.,	Consiste	ency & Settir	g Time	7 day's cube Crushing		Remarks
HIVAM   R-29 Line   1:4 by volume   2/12/2017   37.30   180   315   HIVAM   R-29 Line   1:4 by volume   12/12/2017   37.70   200   240   HIVAM   R-29 Line   1:4 by volume   18/12/2017   38.30   160   260   HIVAM   R-29 Line   1:4 by volume   20/12/2017   38.30   160   260   HIVAM   R-29 Line   1:4 by volume   20/12/2017   38.30   160   260   HIVAM   R-29 Line   1:4 by volume   20/12/2017   38.40   175   260   HIVAM   R-29 Line   1:4 by volume   22/12/2017   38.40   175   260   HIVAM   HIVAM   Hax 600m   HIVAM	No.		CEMENT				Norm. Const.	Intial(min.)		Str. N/mm2		
HIVAM   R-29 Line   1:3 by volume   4/12/2017   37.30   180   315   315   31	807		SHIVAM	R-29Line	1:4 by volume		37.30	180	315	5.90	7.60	
HIVAM Rani Line 1:4 by volume 12/12/2017 37.70 200 240  HIVAM R-29 Line 1:4 by volume 20/12/2017 38.30 160 260  HIVAM R-29 Line 1:4 by volume 20/12/2017 38.30 160 260  QUA-CEMAT-BDA  CTCE-KALIKA J/V  Submitted by Project Manager  CCONtractore Reps  Contractore Reps	808		SHIVAM	R-29 Line	1:3 by volume		37.30	180	315	5.60	7.90	
HIVAM R-29 Line 1:4 by volume 18/12/2017 38.10 170 240  HIVAM R-29 Line 1:4 by volume 20/12/2017 38.30 160 260  MIN 45m Max 600m MIN 45m Max 600m  CTCE-KALIKA J/V  Submitted by Project Manager  COntractore Reps  Contractore Reps	608		SHIVAM	Rani Line	1:4 by volume		37.70	200	240	5.40	7.90	7.
HIVAM R-29 Line 1:4 by volume 20/12/2017 38.30 160 260  HIVAM R-29 Line 1:4 by volume 22/12/2017 38.40 175 260  MIN 45m Max 600m  MIN 45m Max 600m  CTCE-KALIKA J/V  Submitted by Project Manager  CCS.E/ J:ER  COntractore Reps	810		SHIVAM	Rani Line	1:4 by volume		38.10	170	240	5.60	7.80	·
1.4 by volume   22/12/2017   38.40   175   260     1.4 by volume   22/12/2017   38.40   175   260	811	1	SHIVAM	R-29 Line	1:4 by volume		38.30	160	260	5.70	7.90	1
QUA-CEMAT-BDA QUA-CEMAT-BDA CTCE-KALIKA J/V Submitted by Project Manager LC.S.E/ J:ER Contractore Reps	812		SHIVAM	R-29 Line	1:4 by volume		38.40	175	260	5.90	7.60	
CTCE-KALIKA J/V CTCE-KALIKA J/V Submitted by Project Manage A.C.S.E/ J:ER COntractore Reps		1						MIN 45m	Max 600m	Required strength	on 28 days not less than 7.	5 N/MM2
QUA-CEMAT-BDA struction Supervision Engineer/CSE			9					MIN 45m	Max 600m			
itruction Supervision Engineer/CSE	isban	Ó	-AQUA-CEI	MAT-BDA		CTCE	KALIKA JIV			900 05 10		
LC.S.E/ J:ER NALES	l by C	0	nstruction	Supervision Engineer/CSE		Subm	itted by Proj	ect Manag	, E	CONT. SERVING		
~	cked b		y A.C.S.E/ J			Test c	onducted by	, Q.C Mana	ger	A COMMISSION OF THE PARTY OF TH		
	Consultants Reps		SC	7		Cont	ractore Reps			* * *	2	




		P.G-1	SCALE OF Sample From				Reject from Site				x **	,			
ovement Project	EMBER r2017		Compressive Strength N/mm2	10.2	10.2	10.6	9.2	10.5	10.7	10.4	10.2	10.5	10.4	> 10N/MM2	Submitted by Project Mar
/ironmental Impr litant City	e Month of DECF	S (Process Contro	BRAND NAME 1 st class brick	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	AMBEY	IS1077,IS2180or NS1/2035	Su
Secondary Towns Integrated Uraban Environmental Improvement Project Biratnagar Sub-Metropolitant City	TEST RESULT SUMMARY SHEET For the Month of DECEMBER 12017	COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)	Chanage	Shanti Marg	Shanti Marg	Shanti Marg	Shanti Marg	Shanti Marg	Shanti Marg	Rani	Rani	Shanti Marg	Shanti Marg		gineer M. Lev
ndary Towns Inte	ESULT SUMMA	RESSIVE STRE	Location	R-29Line	R-29Line	R-29Line	R-29Line	R-29Line	R-29Line	Rani	Rani	R-29Line	R-29Line		SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test Checked by Junior Engineer Consultantr Reps
Seco	TEST R	COME	Date of Testing	2/12/2017	6/12/2017	10/12/2017	12/12/2017	15/12/2017	16/12/2017	18/12/2017	19/12/2017	20/12/2017	24/12/2017	cation	SMEC-Brisbane roved by Constru Test Checked
			Ref. STIUEIP LAB/	617	618	619	620	621	622	623	624	625	626	Specification	App
			SN No	1	2	ε,	4	w	9	7	<b>∞</b>	6	10		



ANNEX-4: Contractor's Progress Report for Dec, 2017









Monthly Progress Report No. 49

December 2017

### INTRODUCTION

Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), Department of Urban Development and Building Construction (DUDBC), under the Ministry of Urban Development (MUD) through the Government of Nepal (GoN) has received the loan from Asian Development Bank (ADB) Loan 2650-NEP. STIUEIP includes construction of Sewerage and Drainage Network, Wastewater Treatment Plant, Road and Lanes Improvement and additional of road side drain & water supply work. The main purpose of this project is to fascinate with better improvement of greenery urban city.

### PROJECT COMPONENTS

The Town Integrated Urban Environmental Improvement Project (STIUEIP) consists of following Sub-Project omponents:

- Drainage Network
  - The main aim of drainage network is to drain out storm water to the river side during the monsoon season and minimized the water pounding in the city
- > Sewerage Network
  - Management of household sewerage project to the treatment plant in connection with chambers, manhole and pipes
- Wastewater Treatment Plant Subproject
  - Treatment of sewer product in plant located at Jatuwa. The treated water is drain out to singhiya river and solid waste project used as fertilizer in farming.
- Road and Lanes Improvement Subproject
  - Existing road sections at different part of Biratnagar will be upgraded by extending road width and providing footpath.
- Road Side Drain and Water Supply Network (Additional)
  - Road side drain and water supply network is addition of scope of work in this project. Road side drain is proposed to discharge the rain water. Whereas water supply work is for relocation of existing water pipe lines to appropriate location as well as repair of damaged pipe lines during construction



Contractor: CTCE-KALIKA J.V. Site Office: Katahari, Judi



Monthly Progress Report No	o. 49 December 20	17
ALIENT FEATURE		
A. General Features		
	Government of Nepal(GoN),  Ministry of Urban Development	
Employer	Department of Urban Development and Building Construction	
Funded By	Asian Development Bank & Government of Nepal	
Project	Biratnagar Sub-Metropolitan City Secondary Towns Integrated Urban Environmental Improvement Project(STIUEIP)	
Contract No.	STIUEIP/W/BRT/ICB-01	
Location	Biratnagar Sub-Metropolitan City	
Consultant	SMEC-Brisbane-AQUA-BDA-CEMAT	
Contractor	CTCE-KALIKA JV.	
Commencement Date	December 8th, 2013	
Original Completion Date	25 May 2016	
Revised Completion Date after EOT-02	2 July 2017	
Revised Completion Date	30 Nov 2017	
Proposed Revised EOT	31 March 2018	
Original Contract Period	900 Days	
Original Contract amount with PS & VAT	NRs 2,391,332,117.06	
Revised Contract amount after VO # 03. with PS & VAT	NRs 2,956,290,542.71	



December 2017

### SCOPE OF WORKS

The activities to be undertaken according to the Contract Agreement are as follows:

- a. To carry out all necessary topographic surveys, soils investigations, laboratory analysis or related investigations where necessary to supplement the data provided bythe Employer.
- b. To prepare working drawings for all elements of the Works.
- c. To undertake all steps necessary for upgrading of roads and bridges, all related toaccess to the Site, or other related matters, where his opinion differ significantly from
- d. Preparation of stockyards for pipes, fittings and other materials and equipment.
- e. To take all steps necessary for the temporary or permanent diversion of services and the maintenance of services during the execution of the Works, including diversion of overhead with underground power lines, telephone ducts, water supply mains and distribution lines (pipes), sewers and other underground services as required along the route of the pipelines.
- f. To supply all pipes, valves, fittings and other materials and equipment required for construction of the Works. The Contractor's supply items may include manufacture, collection, transportation and delivery to Site. The Contractor will be responsible forensuring that all procedures are adequately covered and that the materials fullyconfirm to the Contract requirements. These responsibilities will include allnecessary charges or dues related to insurance, freight, taxes (including customs and excise duties, surcharges etc.)
- and all testing and inspections for quality control.
- g. To provide all necessary staff (including civil engineers, specialists, administrators, site supervision personnel) and workmen (including all necessary specialists, operators, tradesmen, artisans etc. in addition to semi-skilled and unskilled workers) necessary for execution of the Works through to completion. Where appropriate, the contractor shall provide all suitable facilities and accommodation for the staff andworkmen and he shall make provision for all costs related to such provisions and formedical, re-location, taxes or other expenses.
- h. To provide all equipment, machinery, tools etc. and related spares maintenance and consumables necessary for implementation of the Works.
- To provide all site offices, stores, workshops and facilities necessary for use by the Employer, Engineer and support staff and for the Contractor himself and his supporting staff.
- j. To undertake all operations necessary to complete the Works. These operations shallinclude: excavation, provision, haulage and installation of suitable bedding andbackfill material and disposal of surplus excavated material; distribution, laying adjoining of pipes; installation of all special pipework, valves etc. and construction ofall related concrete or other activities together with all testing and disinfection ofcompleted Works. The Contractor's attention is drawn to the restricted working space between Rajbangsi Chowk to Rani, Biratnagar where the sewer pipes, drains and road/lane is to be laid in a narrow road. In this section work in addition to that associated with the trunk main, will include but not be limited to, removal and replacement of a sewer laid in the road and reinstatement of road surface.
- k. To liaise with other contractors on the site and to ensure harmonious co-operation with them so that conflicts are avoided and areas of common interest, constructional interface or potential overlaps are addressed without cost to the Employer or delays in completion.
- I. To prepare documentary records of the Works in the form of "as-built" drawings and GIS data, scheduler etc., and to train staff of the Employer in the procedures for laying pipes, valves and fittings.
- m. All the above activities shall be performed in a professional way and with good engineering and/or constructional practice. Upon completion of the Works the scheme shall be fully operational with minimum.

Contractor: CTCE-KALIKA J.V. Site Office: Katahari, Judi



December 2017

disruption or inconvenience to interested parties, including land owners, and there shall be no outstanding matters requiring attention.

# 5. PHYSICAL PROGRESS (ACHIEVEMENT TILL THE MONTH)

A. STORM WATER DRAIN AND ROAD SIDE DRAIN SUB-PROJECT (WORK PROGRESS TILL THE DATE)

		·yerea. ;	ogress till Nobe	midel 2017		
			Prog	ress		
S.N.	Location	Final Proposed Length (m)	Up to Previous (m)	This Month (m)	Total to Date (m)	Progress (%)
1	B1	3,848.00	3848		3848	100.00%
2	B2	3,733	3724	8.6	3732.6	100.00%
3	B3	3463	3463		3463	100.00%
4	S5	1201	1201		1201	100.00%
5	S9	2930	2830	100	2930	100.00%
6	S11	1350.6	1350.6		1350.6	100.00%
7	S13	4864	4864	L-2.	4864	100.00%
8	CN2	2197.3	2197.3		2197.3	100.00%
9	CN3	2238.15	2238.15		2238.15	100.00%
10	Rani	6596.28	6463.28	133	6596.28	100.00%
11	A1	1238.5	785	453.5	1238.5	100.00%
	Total	33659.43	32964.33	695.1	33659.43	100.00%



Contractor: CTCE-KALIKA J.V.

Monthly Progress Report No. 49 December 2017										
Physi	cal Progress	in Road Si	de Drains:			4				
SN	Location	Length	Total	Progress	- 725-95	Total to	Progress(%)			
		1 1 1 1 1	Length(m)	Up to Previous(m)	This Month(m)	Date(m)				
1	R2	3240	6840	6840		6840.00	100.00%			
2	R3	2233	2993	2964		2964.00	99.03%			
3	R4	1246	2212	933.3		933.30	42.19%			
4	R5	1068	2136	2136		2136.00	100.00%			
5	R6	1280	2560	0		0.00	0.00%			
6	R7	485	615	825		825.00				
7	R8	370	740	1267.1		1267.10	134.15%			
1	R9D	116	232	232		232.00	171.23%			
9	R13	220	440	433.85		433.85	100.00%			
10	R16	580	1160	1160		1160.00	98.60%			
11	R21	2420	2420	2420		2420.00	100.00%			
12	R22	359	718	718		718.00	100.00%			
13	R24	390	780	780		780.00	The state of the s			
14	R25	594	1188	1180		1180.00	100.00% 99.33%			
15	R26	620	1240	1240		1240.00				
16	R27	977	1954	1954		1954100	100.00%			
17	R28	620	1240	908.35		908.35				
18	R29	620	1240	1320.1	150	1470.10	73.25%			
19	R30	328	656	600	130	600.00	118.56%			
20	R31	187	374	374		374.00	91.46%			
21	R32	189	378	0		0.00	100.00%			
22	R37	785	1570	1570		1570.00	0.00%			
23	R64	120	120	120		120.00	100.00%			
24	R78	92	184	82		82.00	100.00%			
25	R107	157	314	315			44.57%			
26	R108	96	192	190		315.00	100.32%			
27	R109	90	360	355		190.00	98.96%			
28	T2L18O	143	286	268		355.00	98.61%			
29	T3L26E	93	186	48		268.00	93.71%			
30	T3L19R	177	354	0	250	48.00	25.81%			
31	T2L19P	103	206	468.05	250	250.00	70.62%			
32	T2L19U	81	162	0		468.05	227.21%			
33	T3L28	74	148	145		0.00	0.00%			
34	R42			281.6		145.00	97.97%			
35	R104			440.7	150	281.60				
36	R73			318.9	150	590.70 468.90				
37	T2-L26F			110	150					
	Total		36198	32997.95	700	110.00	00.000/			
Total E Remair	xcluding R6 8	&	32359.3	02007.00	700	33697.95 33697.95	93.09%			



abl		EWERAGE SU	B-PROJI										
N.	e12:I			ECT (W	ORK PR	OGRESS	TILL TH	E DATE	)	•			
1		Physical progre			Upto Previo		This r	month	Update	work	%	work	
+		Location	As per Distance	Manhole No	Distance	Manhole No	Distance	Manhole No	Distance			Manhole No	Remarks
		HDPE (T1)	3817.100	127	3819.50	125.00	0.000	0.00	3819.5	125			
2		HDPE (T2)	13595.400	485	13082.65	454.00	0.000	0.00	13082.7	454			
3		HDPE (T3)	6947.100	258	6705.10	242.00	0.000	0.00	6705.1	242			
4		HDPE (T4)	117.300	3	112.00	3.00	0.000	0.00	112.0	3			
5	Sub	Total (HDPE)	24476.900	873	23719.250	824	0.000	0	23719.25	824	96.90	94.3	)
6	Н	(ume pipe(T1)	5026.800	144	4761.20	125.00	0.000	0.00	4761.2	125			
7	Н	lume pipe(T2)	9488.000	276	8942.40	229.00	500.000	7.00	9442.4	236			
8	Н	Tume pipe(T3)	4493.300	136	3981.50	99.00			3981.5	99			
9	E	Tume pipe(T4)	183.500	5	185.00	5.00	0.000	0.00	185.0	5			
0	Sub T	otal (Hume pipe)	19191.600	561	17870.100	458	500.000	7.000	18370	465	95.72	82.8	9
1	Total (	HDPE + Hum pipe	43668.500	1434	41589.350	1282	500	7	42089	1289	96.38	89.8	9
				Unit	Total L Previo	Jpto us Month	This Mont	and the same of th	Month	Ken	narks		
				O.I.I.C				and the same of th		Ken	iarks		
	1	Sewer Inlet		Nos.				and the same of th	Month	Ken	iaiks		
	1 2	Sewer Inlet House Conne	ection		Previo			h this	Month	Ken			
	2			Nos.	2353 2098	PROGRE	SS TILL Total	235 209	Month  3 8 TE)		Total U	450	Remark
	2 C. F	House Conne	EMENT V	Nos. Nos.  WORKS Unit	2353 2098	PROGRE	SS TILL Total	235 209 THE DAT Up to ous Monte	Month  3 8 TE)	nth	Total U	onth	Remark
	C. R	House Conne	EMENT V	Nos. Nos.  WORKS Unit	2353 2098	PROGRE	SS TILL Total Previous	235 209 THE DAT Up to ous Mont	Month  3 8 E) This Mon	nth	Total U this Mo	onth 0	Remark
	2 C. R SN	House Conne	EMENT V	Nos. Nos.  WORKS Unit	2353 2098	PROGRE	SS TILL Total Previous 3201.	235 209 THE DAT Up to bus Mont	Month  3 8 E) This h Mon	nth	Total U this Mo 3201.0	onth 0 00	Remark 92.60%



December 2017

B. Wastewater Treatment Plant Sub-Project (Work Progress till the date)

Table15:Physical progress in waste water treatment plant(WWTP), Jatuwa, December 2017

			Physical progress	till Decen	iber 2017		
S.N.	D	As per VO-3	Progress				To the state of th
3.IN.	Description	Quantity (Nos,m.)	Upto Previous Month	This month	Update work	% work	Remarks
1	Anaerobic Pond	3	3		3	100	North Editor
2	Facultative Pond	3	2.67		2.67	89.00	
3	River Training Work	600	600		600	100	
4	Boundary Wall	1330	1283		1283	96.47	- Charles and the control of the con
5	Office cum Lab Building	1	1		1	100	
6	Workshop Building	1	1		1	100	
7	Generator/Changing House	1	1		1	100	
8	Sump well	1	0.65		0.65	65	Upto 8.00 m. height R.C.C work complete ,Remaining work progress
9	Sludge Drying Bed	1	0.92		0.92	92	plaster work under progres
10	Road Side Drain	2880	1491.1		1551.1	53.85	
11	Bio-Engineering Work	1			0.5	50.00	
12	Guard House	1	0.9		0.9	90.00	


C. PRODUCTION OF PRECAST ITEMS FROM SLAB CASTING CONTRACTOR'S YARD, KATAHARI

SN	Description	Unit	Total Up to Previous Month	This Month	Total Up to this Month	Remarks
1	Slab	Rm	126013	1200	127213	
2	Precuts	Rm	11209	0	11209	
3	Kerb stone	Rm	23135		23135	
4	Manhole	Nos	2200	0	2200	
5	Sewer inlet	Nos	2524	0	2524	
6	House chamber	Nos	2287	0	2287	

Contractor: CTCE-KALIKA J.V. Site Office: Katahari, Judi










December 2017

# FINANCIAL PROGRESS AND CASH FLOW

Installment Number	Amount With Vat and PS(NRs)	Net Payable Amount (NRs.)	%	Remarks
IPC 01		200,940,000.00		Advance Payment 01
IPC 02	29,553,479.92	27,853,500.98		IPC 2
IPC 03	50,406,775.75	47,507,270.95		IPC 3
IPC 04	44,819,505.68	42,241,392.52		IPC 04
IPC 05	23,380,168.96	22,035,291.99		IPC 05
IPC 06	90,796,339.68	85,573,541.38		IPC 06
IPC 07	80,854,600.52	76,203,672.17		IPC 07
IPC 08	122,334,488.86	115,297,549.23	To the second	IPC 08
IPC 09	116,092,187.14	109,414,317.97		IPC 09
IPC 10	132,327,417.89	124,715,663.77		IPC 10
IPC 11	169,853,829.07	160,083,476.07		IPC 11
IPC 12	23,121,515.46	16,931,906.24	A- 1-12	IPC 12
IPC 13	85,563,926.44	62,658,539.06		IPC 13
				IPC 14
IPC 15	139,008,112.96			IPC 15
IPC 16	137,640,413.95			IPC 16
IPC 17				IPC 17
IPC 18		28,770,702.32		IPC 18
IPC 19	76081596.87			IPC 19
IPC 20	74,522,638.96	54,572,994.46		IPC 20
IPC 21	152,577,081.94	118,075,775.83		IPC 21
IPC 22	140,477,295.40	132,396,742.98		IPC 22
IPC 23	66,139,814.38	62,335,311.79		IPC 23
IPC 24		104,533,231.98		IPC 24
IPC 25	169,428,867.45	159,682,959.15		IPC-25
IPC-26	129,978,851.94	122,502,192.32		IPC-26
IPC-27	65,357,880.77	61,598,356.67		IPC-27
IPC-28	84960602.31	80,073,488.03		IPC-28
Total amount of lpc=	2,654,159,895.50	2,493,026,981.18	89.78%	
	IPC 02 IPC 03 IPC 04 IPC 05 IPC 06 IPC 07 IPC 08 IPC 09 IPC 10 IPC 11 IPC 12 IPC 13 IPC 14 IPC 15 IPC 16 IPC 17 IPC 18 IPC 20 IPC 20 IPC 21 IPC 21 IPC 22 IPC 23 IPC 24 IPC 25 IPC 26 IPC-27 IPC-28	IPC 02 29,553,479.92 IPC 03 50,406,775.75 IPC 04 44,819,505.68 IPC 05 23,380,168.96 IPC 06 90,796,339.68 IPC 07 80,854,600.52 IPC 08 122,334,488.86 IPC 09 116,092,187.14 IPC 10 132,327,417.89 IPC 11 169,853,829.07 IPC 12 23,121,515.46 IPC 13 85,563,926.44 IPC 14 163,562,505.71 IPC 15 139,008,112.96 IPC 16 137,640,413.95 IPC 17 135,118,714.02 IPC 18 39,288,088.98 IPC 19 76081596.87 IPC 20 74,522,638.96 IPC 21 152,577,081.94 IPC 23 66,139,814.38 IPC 24 110,913,194.49 IPC 25 169,428,867.45 IPC-27 65,357,880.77 IPC-28 84960602.31	IPC 02 29,553,479.92 27,853,500.98 IPC 03 50,406,775.75 47,507,270.95 IPC 04 44,819,505.68 42,241,392.52 IPC 05 23,380,168.96 22,035,291.99 IPC 06 90,796,339.68 85,573,541.38 IPC 07 80,854,600.52 76,203,672.17 IPC 08 122,334,488.86 115,297,549.23 IPC 09 116,092,187.14 109,414,317.97 IPC 10 132,327,417.89 124,715,663.77 IPC 11 169,853,829.07 160,083,476.07 IPC 12 23,121,515.46 16,931,906.24 IPC 13 85,563,926.44 62,658,539.06 IPC 14 163,562,505.71 119,776,967.67 IPC 15 139,008,112.96 101,795,764.14 IPC 16 137,640,413.95 100,794,196.94 IPC 17 135,118,714.02 98,947,553.85 IPC 18 39,288,088.98 28,770,702.32 IPC 19 76081596.87 55,714,620.72 IPC 20 74,522,638.96 54,572,994.46 IPC 21 152,577,081.94 118,075,775.83 IPC 22 140,477,295.40 132,396,742.98 IPC 23 66,139,814.38 62,335,311.79 IPC 24 110,913,194.49 104,533,231.98 IPC 25 169,428,867.45 159,682,959.15 IPC-26 129,978,851.94 122,502,192.32 IPC-27 65,357,880.77 61,598,356.67 IPC-28 84960602.31 80,073,488.03	IPC 01 29,553,479.92 27,853,500.98 IPC 03 50,406,775.75 47,507,270.95 IPC 04 44,819,505.68 42,241,392.52 IPC 05 23,380,168.96 22,035,291.99 IPC 06 90,796,339.68 85,573,541.38 IPC 07 80,854,600.52 76,203,672.17 IPC 08 122,334,488.86 115,297,549.23 IPC 09 116,092,187.14 109,414,317.97 IPC 10 132,327,417.89 124,715,663.77 IPC 11 169,853,829.07 160,083,476.07 IPC 12 23,121,515.46 16,931,906.24 IPC 13 85,563,926.44 62,658,539.06 IPC 14 163,562,505.71 119,776,967.67 IPC 15 139,008,112.96 101,795,764.14 IPC 16 137,640,413.95 100,794,196.94 IPC 17 135,118,714.02 98,947,553.85 IPC 18 39,288,088.98 28,770,702.32 IPC 19 76081596.87 55,714,620.72 IPC 20 74,522,638.96 54,572,994.46 IPC 21 152,577,081.94 118,075,775.83 IPC 22 140,477,295.40 132,396,742.98 IPC 23 66,139,814.38 62,335,311.79 IPC 24 110,913,194.49 104,533,231.98 IPC 25 169,428,867.45 159,682,959.15 IPC-26 129,978,851.94 122,502,192.32 IPC-27 65,357,880.77 61,598,356.67

ontractor: CTCE-KALIKA J.V Sita Office: Katanari, Jud







December 2017

## 6. DETAILS OF SAFEGUARD ACTIVITIES

Contractor's is fascinating to apply safety measure at site during construction phase. Safety board, Diversion board, safety barriers, personnel's protection equipment to worker, spraying of water to minimize dust pollution.

## 7. KEY ISSUES AND REMARKS

Following issues were raised in this month

- Submitted Claim No.01 to 07 has not addressed up to this month.
- > Payment of IPC-27 and IPC-28 was not paid till date.
- > Submitted claim for compensation for -Vo quantity as per VO-03 not addressed Yet.
- > Delay in Measurement and payment of exceed Stock Material due to curtailment of VO-03.
- > EOT-3 and disagree on EOT-1 and EOT-2 has not addressed Yet.
- Delay on issuing of taking over certificate.

#### 9. Mobilized Resource

#### A. Details of Contractor's Personnel at Site

SN	Contractor's Personnel's	Position				
1	UjjwalPrasai	Project Manager				
2	Mahesh Subedi	Engineer				
3	BisheshPrasai	Engineer				
4	Gaurav Bikram Shah	Engineer				
5	AnkitDahal	Engineer				
6	Rabin Mandal	Engineer				
7	Randhir Kumar Singh	Engineer				
8	Narayan Rijal	Sr. Supervisor				
9	Uttar Karki	Supervisor				
10	AjayaRai	Supervisor				
11	Yog Raj Kafle	Supervisor				
12	SarojAdhikari	Overseer				
13	SurajChaudahary	Overseer				
14	Sanjay Shrestha	Overseer				
15	BibekanandaYadav[Nikhil]	Overseer				
16	Prakash Bhattarai	Sub Overseer				
17	SandeshSunam	Sub Overseer				
18	Santosh yadav	Computer operator				
19	PritamSunrait	Sub Overseer				
20	Kushal Neurala	Overseer				

Contractor: CTCE-KALIKA J.V. Site Office: Katahari, Judi





	Monthly Progress Report No. 49		December 2017
21	Saroj Parajuli	Overseer	
22	VishwaBandhuMainali	Finance Officer	
23	Anil Pokharel	Safety In Charge / PRO	
24	Sunil Chaudhary	Quality Control Manager	
25	Shanker Chaudhary	Lab Technician	
26	DipeshDahal	Lab Assistant	
27	Rabin Pandit	Lab Assistant	
28	Mahesh Pandit	Store Keeper	
29	SarojBhattarai	Store Keeper	
30	SaileshPaudel	Store Keeper	
31	DipendraKarki	Store Assistant	
32	Rabin BdrGurung	Store Keeper	
33	Dhurba Raj Bhattarai	Store Keeper	
34	Nil Prasad Neupane	Store Keeper	
35	AnandaRajbansi	Electrician	
36	Ajay Chaudhary	Welder	
37	Mechanics	4	
38	Plumber	6	TY a pulper bally in the
39	Light Vehicle Driver	4	
40	Tipper Driver	16	
41	Water Tanker Driver	5	
42	Tractor Driver	15	
		32	
		54	
		8	
		4	
		30	
48	UnskilledLabor	60	
	Water Tanker Driver Tractor Driver Heavy Equipment operator Helper Cook (Casting yard and Jatuwa) Security Guard (casting yard and Jatuwa) Skilled Labor UnskilledLabor	15 32 54 8 4 30	



Monthly Progress Report No. 49 December 2017 B. Details of Equipment at Site / Contractor's yard Equipment Capacity Nos A.1 Excavators Komatsu PC 200 "B" (longboom) 1 148HP /0.97m3 Cat Excavator 320DL "A" 1 148HP /0.97m3 A.3 Back Hoe Loader 9 92HP/0.30m3 A.4 Grader Komatsu GD405A-2 1 115HP **CAT 140G** 1 115HP A.5 Jeep/Pickup Pajero-Na2Cha 1086 1 5 door Tata Sumo Gold 2 5 door Pickup - Ko1Cha 2544 1 4 door A.6 Water Browser Water Tanker Na1Kha 2595 1 Up to 12KL Water Tanker Na1Kha 101 1 Up to 12KL Tractor Water Tanker 3 Up to 4KL A.7 **Motorbikes** Shine Bike Ko 17 Pa-3394 1 125cc Shine Bike Ko 17 Pa-3395 1 125cc Shine Bike Ko 20 Pa-215 1 125cc Shine Bike Ko 20 Pa-230 1 125cc Shine Bike Ko 20 Pa-1155 1 125cc Shine Bike Ko 20 Pa-1167 1 125cc Shine Bike Ko 11 Pa-8157 1 125cc Honda Shine Ve 1 Pa 8845 1 125cc Contractor: CTCE-KALIKA J.V.



	Monthly Progress Report No. 49			December 2017
	Glamor (Ko 24 3802	100 cc	1	
TE	Glamor (Ko 24 3804)	100 cc	1	
A.8	Tractors			
	Tractor Ko 1Ta 5868	85HP/ Hydraulic	1	
	Tractor Na 3 7936	85HP/ Hydraulic	1	
	Tractor Ko1Ta 4145	85HP/ Hydraulic	1	
	Tractor Ko 2 Ta 4065	85HP/ Hydraulic	1	
	Tractor Ko1Ta 7655	85HP/ Hydraulic	1	
	Tractor Ko1Ta 8882	85HP/ Hydraulic	1	
	Tractor Na1Ta 6204	85HP/ Hydraulic	1	
	Tractor Ko1Ta 1755	85HP/ Hydraulic	1	
	Tractor Ko1Ta 3440	85HP/ Hydraulic	1	
A.9	Roller & Compactor			
	JCB Roller		1	
	Case Compactor 450 DX	Upto 5Ton	1	
	Single Drum Hand Roller [Honda GX160]	4Kw	2	
	Monkey Jumper[Honda GX 160]	6.5Ps/10000N	2	
	Plate Compactor		3	
	Heavey Duty Tapping Rammer	4.4km	1	
4.10	Tipper Truck			
	AMW Tipper-Na1Ka 3489	150HP/10m3	1	
	AMW Tipper-Na1Ka 3494	150HP/10m3	1	
	AMW Tipper-Na1Ka 3491	150HP/10m3	1	
	AMW Tipper-Na1Ka 3493	150HP/10m3	1	
В	Bituminous Plant/Crane & Others			
	Asphalt Hot Mix Plant Set -Keshar DM45	40 to 60 Ton/Hr	1	
	Asphalt Paver Machine-Na1Ka 3135	105HP	1	
	Mobile Unique Crane with Teller Ba1Ka 4423	10Ton	1	
	JCB Hydra Lift all	15Ton	1	
С	Concreting Unit			
	Manual Mixture Machine[Everest]		10	(E) 200 A



	Monthly Progress Report No. 49	1			December 20	17
	Manual Mixture Machine [Ashoka]		2	-		
	Hydraulic Mixture Machine[Universal]		3	C.		
	Hydraulic Mixture Machine[Kirloskar]		2	E.		
	Bar Bending Machine Set	4Ton/Hrs	3	F. G		
	Bar Cutter Machine Set	4Ton/Hrs	3	H.		
	Concrete Vibrator with Needle	Diesel/3PHs/Pneumatic	10	J.		
D	Work Shop Equipment and Tools					
	Generator-Kirloskar/Jackson	20Kva	2			
1	Generator [Kirloskar]	125Kva	1			
1	Generator	62.5Kva	1			
	Generator[Honda]	2.5Kva	1			
	Generator[Super]	5KVA	1			
	Generator[Lutian] [LT3600]	2.5KVA	1			
	Welding Machine Set	4Ton/Hrs	1			
	Concrete Cutter		• 1			
	Kerb Stone Machine Set	41+00				
	Concrete Cutter		1			
	Water Tank (Joined with Tractor)	10KI	1			
E	Survey Equipment	_				
	Total Station		2			
	Level Machine		15			
F	Lab Equipment	Least Committee	1 Set			
Тһе р	11.CONCLUSION progress of outstanding work and Sump w	vell work at WWTP was spec	ed up to med	et our tar	geted work pro	gress.



